

GOVERNMENT OF RAJASTHAN
GROUND WATER DEPARTMENT JODHPUR
MONTHLY PROGRESS REPORT OF DRILLING ROTARY,DTH ,BLASTING AND PUMP UNITS UPTO THE MONTH MARCH, 2017(2016-17)

(Rs. in lacs)

Type & No. of Rigs	FINANCIAL				PHYSICAL														Category
	WORK DONE (Rs. In lacs)		Target upto the month	Percentage upto the month	METERS DRILLED		Target upto the month	Percentage upto the month	No. of wells drilled during the month					Total No. of wells drilled upto the month					
	During the month	Upto the month			During the month	Upto the month			TW.	DCB	HP.	PM.	Total	TW.	DCB	HP.	PM.	Total	
ROTARY (25)	63.36	582.26	1068.48	54.49	1842	18874	36000	52.43	12	0	0	1	13	153	0	2	2	157	B
DTH (12)	43.02	425.16	522.48	81.37	4846	48047	50400	95.33	10	0	10	0	20	78	0	192	0	270	A
TOTAL OF DRILLING	106.38	1007.42	1590.96	63.32	6687.5	66921	86400	77.45	22	0	10	1	33	231	0	194	2	427	A
TOTAL OF PUMP UNITS (7)	3.43	29.53	38.64	76.42															B
TOTAL OF BLASTING UNITS (30)	1.44	13.77	449.28	3.06															D
GRAND TOTAL	111.25	1050.72	2078.88	50.54	6688	66921	86400	77.45	22	0	10	1	33	231	0	194	2	427	A

ACHIEVEMENTS:

75 - 100% or above 'A' CATEGORY

50 - 75% 'B' CATEGORY

25 - 50% 'C' CATEGORY

LESS THAN 25% 'D' CATEGORY

MONTHLY PROGRESS REPORT OF BLASTING UNITS UPTO THE MONTH OF March, 2017 (2016-17)

(Rs. in lakhs)

Division	No. of Units	AMOUNT OF WORK DONE (Rs. IN LAKHS)			Percentage of Achievement upto the month	PHYSICAL PROGRESS (IN HOLES)			Category	Remarks
		During the month	Upto the month	Target upto the month		During the month	Upto the month	Target upto the month		
PALI	2	0.00	0.00	29.95	0.00	0	0	19200	D	
TOTAL: SE. JODHPUR	2	0.00	0.00	29.95	0.00	0	0	19200	D	
ALWAR	2	1.44	13.50	29.95	45.08	0	0	19200	B	
TOTAL: SE. JAIPUR	2	1.44	13.50	29.95	45.08	0	0	19200	B	
UDAIPUR	9	0.00	0.00	134.79	0.00	0	0	86400	D	
KOTA	10	0.00	0.00	149.76	0.00	0	0	96000	D	
DUNGARPUR	7	0.00	0.27	104.83	0.26	0	172	67200	D	
TOTAL: SE. UDAIPUR	26	0.00	0.27	389.38	0.07	0	172	249600	D	
GRAND TOTAL	30	1.44	13.77	449.28	3.06	0	172	288000	D	

ACHIEVEMENT

75 - 100% or above 'A' Category
 50 - 75% 'B' Category
 25 - 50% 'C' Category
 Less than 25% 'D' Category

MONTHLY PROGRESS OF PUMP UNITS FOR THE MONTH OF March, 2017[2016-17]

(Rs. in lacs)									
S.No.	Unit No.	Sub-Division	NO. OF PUMP TEST		AMOUNT OF WORK		Target upto the month	Percentage	Category
			During the month	Upto the month	During the month	Upto the month			
JODHPUR DIVISION									
1	RJ19-G-3138	AE,Nagaur	0	0	0.00	0.22	5.52	3.99	D
	TOTAL (1 UNITS)		0	0	0.00	0.22	5.52	3.99	D
BARMER DIVISION									
1	RJ04G0048	AE-I,Barmer	5	39	0.97	12.47	5.52	225.91	A
2	RJ04-G-0274	AE, Jaisalmer	2	30	1.05	8.30	5.52	150.36	A
	TOTAL (2 UNITS)		7	69	2.02	20.77	11.04	188.13	A
	TOTAL: SE., JODHPUR (3 UNITS)		7	69	2.02	20.99	16.56	126.75	A
BIKANER DIVISION									
1	RJ-07-G-4248	AE,Bikaner	1	9	1.41	5.86	5.52	106.16	A
2	TN-29Y-860	AE,Bikaner	0	5	0.00	2.68	5.52	48.55	C
	TOTAL (2 UNITS)		1	14	1.41	8.54	11.04	77.36	B
JAIPUR DIVISION									
1	BRX 9359	AE,Jaipur	0	0	0.00	0.00	5.52	0.00	D
	TOTAL (1 UNIT)		0	0	0.00	0.00	5.52	0.00	D
ALWAR DIVISION									
1	TN 29Y 1779	AE, Alwar	0	0	0.00	0	5.52	0.00	D
	TOTAL (1 UNIT)		0	0	0.00	0	5.52	0.00	D
	TOTAL: SE.JAIPUR (4 UNITS)		1	14	1.41	8.54	22.08	38.68	B
	GRAND TOTAL: (7 UNITS)		8	83	3.43	29.53	38.64	76.42	A

NOTE As per progress report of March 12, total strength of pump units in Deptt. is shown as 11 Nos. but following pump units are not working hence deleted and strength has been kept as 7 Nos.

<u>JODHPUR DIVISION</u>		
1	RJ19-G-2714	EE, Jodhpur
2	RSL 8212	AE-II,Jodhpur
<u>PALI DIVISION</u>		
1	RSZ 8299	AE,Pali
<u>BARMER DIVISION</u>		
1	RJ04-G-0048	AE-II,Barmer

MONTHLY PROGRESS REPORT OF ROTARY DRILLING UNITS UPTO THE MONTH OF March, 2017 (2016-17)

(Rs. in lacs)

Unit No.	Sub-Division	FINANCIAL				PHYSICAL												Category
		WORK DONE		Target Upto the month	Percentage upto the month	METERS DRILLED		Target Upto the month	Percentage upto the month	No. of wells drilled during the month				Total No. of wells drilled upto the month				
		During month	Upto the month			During month	Upto the month			TW.	DCB	HP.	PM.	TW.	DCB	HP.	PM.	
JODHPUR DIVISION																		
RT5	AEN,Nagaur	2.40	26.99	44.52	60.62	100	814	1500	54.27	0	0	0	1	7	0	0	1	B
RT12	AEN-I,Jodhpur	0.00	31.08	44.52	69.81	0	944	1500	62.93	0	0	0	0	12	0	0	0	B
RT21	AEN-II,Jodhpur	0.53	28.49	44.52	63.99	43	867	1500	57.80	0	0	0	0	9	0	0	0	B
RT22	AEN-II,Jodhpur	0.00	10.43	44.52	23.43	0	278	1500	18.53	0	0	0	0	4	0	0	0	D
RT29	AEN,Nagaur	3.65	36.36	44.52	81.67	134	1066	1500	71.07	1	0	0	0	15	0	0	0	B
Total (5)		6.58	133.35	222.60	59.91	277	3969	7500	52.92	1	0	0	1	47	0	0	1	B
BARMER DIVISION																		
RT2	AEN,Jaisalmer	1.04	22.38	44.52	50.27	84	838	1500	55.87	0	0	0	0	3	0	0	1	B
RT6	AEN-I,Barmer	0.00	0.00	44.52	0.00	0	0	1500	0.00	0	0	0	0	0	0	0	0	D
RT7	AEN-II,Barmer	0.00	32.50	44.52	73.00	0	764	1500	50.93	0	0	0	0	7	0	0	0	B
RT17	AEN-II,Barmer	2.74	14.31	44.52	32.14	50	539	1500	35.93	1	0	0	0	4	0	0	0	C
RT18	AEN,Jaisalmer	4.31	24.28	44.52	54.54	62	766	1500	51.07	1	0	0	0	5	0	0	0	B
RT23	AEN-II,Barmer	1.88	12.92	44.52	29.02	152	632	1500	42.13	0	0	0	0	4	0	0	0	C
Total (6)		9.97	106.39	267.12	39.83	348	3539	9000	39.32	2	0	0	0	23	0	0	1	C
PALI DIVISION																		
RT9	AEN,Jalore	2.99	25.22	44.52	56.65	20	1035	1500	69.00	0	0	0	0	3	0	2	0	A
RT30	AEN,Jalore	4.86	22.40	44.52	50.31	162	732	1500	48.80	0	0	0	0	7	0	0	0	C
Total (2)		7.85	47.62	89.04	53.48	182	1767	3000	58.90	0	0	0	0	10	0	2	0	B
TOTAL:SE.JU(13)		24.40	287.36	578.76	49.65	807	9275	19500	47.56	3	0	0	1	80	0	2	2	C

MONTHLY PROGRESS REPORT OF ROTARY DRILLING UNITS UPTO THE MONTH OF March 2017 (2016-17)

(Rs. in lacs)

Unit No.	Sub-Division	FINANCIAL				PHYSICAL												Category
		WORK DONE		Target Upto the month	Percentage upto the month	METERS DRILLED		Target Upto the month	Percentage upto the month	No. of wells drilled during the month				Total No. of wells drilled upto the month				
		During month	Upto the month			During month	Upto the month			TW.	DCB	HP.	PM.	TW.	DCB	HP.	PM.	
BIKANER DIVISION																		
RT1	AEN,Churu	7.33	31.58	44.52	70.93	125	986	1500	65.73	1	0	0	0	5	0	0	0	B
RT3	AEN,Churu	5.71	27.76	44.52	62.35	97	810	1500	54.00	1	0	0	0	4	0	0	0	B
RT13	AEN-I,Bikaner	6.29	42.46	44.52	95.37	80	1225	1500	81.67	1	0	0	0	5	0	0	0	A
RT15	AEN-I,Bikaner	2.20	43.31	44.52	97.28	178	1581	1500	105.40	0	0	0	0	6	0	0	0	A
RT19	AEN-II,Bikaner	0.00	0.00	44.52	0.00	0	0	1500	0.00	0	0	0	0	0	0	0	0	D
Total(5)		21.53	145.11	222.60	65.19	480	4602	7500	61.36	3	0	0	0	20	0	0	0	B
ALWAR DIVISION																		
RT14	AEN,Alwar	5.87	47.73	44.52	107.21	147	1557	1500	103.80	2	0	0	0	14	0	0	0	A
RT16	AEN,S.Mpr	0.00	0.00	44.52	0.00	0	0	1500	0.00	0	0	0	0	0	0	0	0	D
RT24	AEN,Bpr.	2.70	18.63	44.52	41.85	95.5	666	1500	44.40	1	0	0	0	11	0	0	0	C
Total(3)		8.57	66.36	133.56	49.69	242.5	2223	4500	49.40	3	0	0	0	25	0	0	0	C
JAIPUR DIVISION																		
RT10	AEN,Jaipur	5.68	40.89	44.52	91.85	185	1356	1500	90.40	2	0	0	0	14	0	0	0	A
RT11	AEN,Jhunj.	3.18	42.54	44.52	95.55	127	1418	1500	94.53	1	0	0	0	14	0	0	0	A
RT27	AEN, Sikar	0.00	0.00	44.52	0.00	0	0	1500	0.00	0	0	0	0	0	0	0	0	D
Cilli-500	AEN,Jaipur	0.00	0.00	0.00	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	D
Total(4)		8.86	83.43	133.56	62.47	312	2774	4500	61.64	3	0	0	0	28	0	0	0	B
TOTAL : SE,JAIPUR(12)		38.96	294.90	489.72	60.22	1034.5	9599	16500	58.18	9	0	0	0	73	0	0	0	B
TOTAL : SE,JODHPUR(13)		24.40	287.36	578.76	49.65	807	9275	19500	47.56	3	0	0	1	80	0	2	2	C
GRAND TOTAL(25)		63.36	582.26	1068.48	54.49	1841.5	18874	36000	52.43	12	0	0	1	153	0	2	2	B

MONTHLY PROGRSS REPORT OF DTH DRILLING UNITS UPTO THE MONTH OF March, 2017(2016-17)

(Rs. in lacs)

Unit No.	Sub-Division	FINANCIAL				PHYSICAL												Category
		WORK DONE		Target Upto the month	Percentage upto the month	METERS DRILLED		Target Upto the month	Percentage upto the month	No. of wells drilled during the month				Total No. of wells drilled upto the month				
		During month	Upto the month			During month	Upto the month			TW.	DCB	HP.	PM.	TW.	DCB	HP.	PM.	
JODHPUR DIVISION																		
DTH3	XEN,JU.	2.96	4.08	0	0	627	893	0	0.00	0	0	0	0	0	0	0	0	-
DTH08	XEN,JU.	0.00	0.00	85.44	0.00	0	0	6000	0.00	0	0	0	0	0	0	0	0	D
DTH-11	XEN,JU.	1.02	8.98	0	0	212	1432	0	0.00	0	0	3	0	0	0	24	0	-
DTH13	XEN,JU.	0.00	18.35	32.40	56.64	0	3100	4800	64.58	0	0	0	0	0	0	42	0	B
DTH16	XEN,JU.	13.63	122.40	85.44	143.26	926	7676	6000	127.93	3	0	0	0	32	0	0	0	A
Total(4)		17.61	153.81	203.28	75.66	1765	13101	16800	77.98	3	0	3	0	32	0	66	0	A
PALI DIVISION																		
DTH9	AE,Pali	2.91	13.24	18.72	70.73	475	2019	2400	84.13	0	0	7	0	0	0	34	0	A
TOTAL: S.E.JODHPUR(5)		20.52	167.05	222.00	75.25	2240	15120	19200	78.75	3	0	10	0	32	0	100	0	A
BIKANER DIVISION																		
DTH-1(C)	EE,Bikaner	7.48	37.87	85.44	44.32	311	3713	6000	61.88	2	0	0	0	18	0	0	0	B
JAIPUR DIVISION																		
DTH12	EE,Jpr.	0.00	21.23	85.44	24.85	0	675	6000	11.25	0	0	0	0	2	0	0	0	D
DTH15	AE,Juhunj	2.22	40.68	32.40	125.56	555	9089	4800	189.35	0	0	0	0	0	0	31	0	A
DTH-101	XEN.Jpr.	1.64	9.37	32.40	28.92	409	1964	4800	40.92	0	0	0	0	0	0	5	0	C
DTH-104	XEN.Jpr.	11.16	135.57	32.40	418.43	1331	15333	4800	319.44	5	0	0	0	26	0	32	0	A
Total(4)		15.02	206.85	182.64	113.26	2295	27061	20400	132.65	5	0	0	0	28	0	68	0	A
TOTAL: S.E.JAIPUR (5)		22.50	244.72	268.08	91.29	2606	30774	26400	116.57	7	0	0	0	46	0	68	0	A
UDAIPUR DIVISION																		
DTH08	AE,Udai.	0.00	0.00	0.00	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	D
DTH14	AE,DPR	0.00	13.39	32.40	41.33	0	2153	4800	44.85	0	0	0	0	0	0	24	0	C
TOTAL: S.E.UDAIPUR (2)		0.00	13.39	32.40	41.33	0	2153	4800	44.85	0	0	0	0	0	0	24	0	C
GRAND TOTAL: (12)		43.02	425.16	522.48	81.37	4846	48047	50400	95.33	10	0	10	0	78	0	192	0	A

RIG UTILISATION DURING THE MONTH OF March, 2017[2016-17][DAYS]

Mar.,2017

Unit No.	WORKING DAYS														IDLE DAYS														RMARKS		
	Shifting		Drilling		Assy. Low.		Develop		Fishing/ Reaming		Other		Total		Repairs		Supply		Site Selec		Pend dec		Others		NAW		Total				
	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month			
JODHPUR DIVISION																															
RT-5	2	18	22	112	2	19	0	0	0	66	1	18	27	233	0	100	0	16	1	2	0	0	3	14	0	0	4	132			
RT-12	0	46	0	109	0	32	0	0	0	41	0	9	0	237	31	45	0	74	0	3	0	0	0	6	0	0	31	128			
RT-21	0	19	4	104	0	21	0	0	6	66	0	15	10	225	12	55	0	34	0	7	0	0	9	44	0	0	21	140			
RT-22	0	16	0	41	0	14	0	0	0	9	0	8	0	88	31	182	0	50	0	0	0	16	0	29	0	0	31	277			
RT-29	2	24	15	108	2	29	0	0	6	70	0	9	25	240	6	32	0	86	0	7	0	0	0	0	0	0	6	125			
BARMER DIVISION																															
RT-2	0	13	15	124	0	11	0	0	12	62	4	44	31	254	0	98	0	10	0	0	0	0	3	0	0	0	111				
RT-6	0	0	0	0	0	0	0	0	0	0	0	0	0	0	31	365	0	0	0	0	0	0	0	0	0	0	31	365			
RT-7	0	16	0	66	0	18	0	0	0	48	0	8	0	156	31	166	0	9	0	3	0	0	0	31	0	0	31	209			
RT-17	1	13	6	87	1	6	0	0	3	52	10	16	21	174	4	69	2	18	0	32	0	20	4	52	0	0	10	191			
RT-18	0	11	14	155	3	18	0	0	5	40	1	7	23	231	0	49	8	45	0	16	0	4	2	20	0	0	10	134			
RT-23	0	18	21	83	0	12	0	0	0	46	0	4	21	163	0	73	3	32	0	15	0	7	7	54	0	21	10	202			
PALI DIVISION																															
RT-9	0	16	4	88	6	30	0	11	8	53	0	19	18	217	1	31	5	21	0	17	0	6	7	34	0	39	13	148			
RT-30	0	19	10	70	2	23	0	0	8	44	0	19	20	175	6	8	1	32	0	11	0	0	4	39	0	100	11	190			

RIG UTILISATION DURING THE MONTH OF March, 2017[2016-17][DAYS]

Mar.,2017

Unit No.	WORKING DAYS														IDLE DAYS														RMARKS
	Shifting		Drilling		Assy.Low.		Develop		Fishing/ Reaming		Other		Total		Repairs		Supply		Site Selec		Pend dec		Others		NAW		Total		
	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	
BIKANER DIVISION																													
RT-1	5	19	7	100	4	14	0	0	3	84	3	15	22	232	0	89	1	7	1	21	2	2	5	14	0	0	9	133	
RT-3	0	13	8	74	3	12	0	0	10	36	2	27	23	162	0	10	0	123	1	38	0	9	7	16	0	0	8	196	
RT-13	1	13	7	112	3	22	0	0	2	61	4	29	17	237	5	39	0	75	5	6	0	0	4	8	0	0	14	128	
RT-15	0	14	15	126	0	17	0	0	11	74	0	45	26	276	0	2	0	69	0	4	0	6	5	8	0	0	5	89	
RT-19	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	31	365	0	0	0	0	0	0	0	31	365	
ALWAR DIVISION																													
RT-14	1	15	10	136	5	39	0	0	9	55	0	16	25	261	0	7	0	19	6	51	0	27	0	0	0	0	6	104	
RT-16	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	31	365	0	0	0	0	31	365		
RT-24	1	15	16	111	2	18	0	0	4	20	3	35	26	199	0	29	0	65	1	46	0	0	4	26	0	0	5	166	
JAIPUR DIVISION																													
RT-10	2	18	11	105	1	16	1	9	6	42	3	15	24	205	1	10	1	62	3	5	2	2	0	81	0	0	7	160	
RT-11	2	27	10	124	2	39	1	10	4	81	1	8	20	289	0	8	3	12	5	21	3	3	0	32	0	0	11	76	
RT-27	0	0	0	8	0	2	0	0	0	4	0	2	0	16	31	346	0	2	0	1	0	0	0	0	0	0	31	349	
CLILL-500	0	0	0	0	0	0	0	0	0	0	0	0	0	0	31	59	0	0	0	0	0	0	0	306	0	0	31	365	

RIG UTILISATION DURING THE MONTH OF March, 2017[2016-17][DAYS]

Mar.,2017

Unit No.	WORKING DAYS														IDLE DAYS														REMARKS
	Shifting		Drilling		Assy. Low.		Develop		Fishing/ Reaming		Other		Total		Repairs		Supply		Site Selec		Pend dec		Others		NAW		Total		
	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	
JODHPUR DIVISION																													
DTH-3	4	5	13	16	0	0	0	0	0	0	0	0	17	21	0	17	2	4	12	12	0	0	0	0	0	311	14	344	
DTH-8	0	0	0	0	0	0	0	0	0	0	0	0	0	0	31	365	0	0	0	0	0	0	0	0	0	0	31	365	
DTH-11	0	5	6	51	0	0	0	7	0	0	0	3	6	66	0	190	0	18	16	25	9	11	0	0	0	55	25	299	
DTH-13	0	2	0	72	0	0	0	0	0	0	0	0	0	74	31	272	0	9	0	5	0	0	0	0	0	5	31	291	
DTH-16	0	10	20	160	0	2	2	27	0	5	1	3	23	207	0	93	8	61	0	0	0	0	0	0	0	4	8	158	
PALI DIVISION																													
DTH-9	3	9	13	80	0	0	0	0	0	0	0	0	16	89	0	57	0	5	2	19	0	0	13	106	0	89	15	276	
BIKANER DIVISION																													
DTH-1(C)	1	22	8	80	3	6	0	1	0	1	2	10	14	120	11	197	0	24	0	6	0	2	6	16	0	0	17	245	
JAIPUR DIVISION																													
DTH-12	0	16	0	67	0	8	0	14	0	12	0	1	0	118	31	150	0	34	0	0	0	36	0	27	0	0	31	247	
DTH-15	2	40	8	154	0	0	0	5	0	0	0	0	10	199	0	18	0	7	0	3	21	74	0	64	0	0	21	166	
DTH-101	0	0	13	61	0	0	0	0	0	0	0	0	13	61	12	220	0	1	2	4	0	64	4	15	0	0	18	304	
DTH-104	0	1	29	350	0	0	0	0	0	0	0	0	29	351	0	4	0	1	0	0	0	1	2	8	0	0	2	14	
DUNGARPUR DIVISION																													
DTH-14	0	2	0	66	0	0	0	0	0	5	0	0	0	73	31	151	0	3	0	6	0	27	0	105	0	0	31	292	

Note: Unit No. DTH-101 & DTH-104 transfer from Raj. J.V.N. Ltd., Jaipur from Dec. 2011

GOVERNMENT OF RAJASTHAN
GROUND WATER DEPARTMENT, JODHPUR
SCHEME-WISE PROGRESS FOR THE YEAR 2016-2017 (March, 2017)
ACTIVITY – DEEPENING OF WELLS BY BLASTING TECHNIQUE

S. No.	District	S.C.P.				TADA				MADA				MADA CLUSTER / SEHARIA DEV, SCHEME				SCATTEREED TRIBAL			
		Financial		Physical		Financial		Physical		Financial		Physical		Financial		Physical		Financial		Physical	
		Target	Achie.	Target	Achie.	Target	Achie.	Target	Achie.	Target	Achie.	Target	Achie.	Target	Achie.	Target	Achie.	Target	Achie.	Target	Achie.
1	AJMER	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
2	ALWAR	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
3	BANSWARA	0.00	0.00	0	0	N.R.	0.27	N.R.	5	0	0.00	0	0	0	0	0	0	0	0	0	0
4	BARAN	0.00	0.00	0	0	N.R.	0.00	0	0	N.R.	0.00	N.R.	0	0	0	0	0	N.R.	0	N.R.	0
5	BHARATPUR	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
6	BHILWARA	0.00	0.00	0	0	0	0.00	0	0	N.R.	0.00	N.R.	0	0	0	0	0	N.R.	0	N.R.	0
7	BUNDI	0.00	0.00	0	0	0	0.00	0	0	N.R.	0.00	N.R.	0	0	0	0	0	N.R.	0	N.R.	0
8	BIKANER	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
9	BARMER	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
10	CHITTORGARH	0.00	0.00	0	0	N.R.	0.00	N.R.	0	0	0.00	0	0	0	0	0	0	N.R.	0	N.R.	0
11	CHURU	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
12	DAUSA	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
13	DHOLPUR	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
14	DUNGARPUR	0.00	0.00	0	0	N.R.	0.00	N.R.	0	0	0.00	0	0	0	0	0	0	0	0	0	0
15	GANGANAGAR	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
16	HANUMANGARH	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
17	JALORE	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
18	JHALAWAR	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	N.R.	0	N.R.	0
19	JODHPUR	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
20	JAISALMER	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
21	JAIPUR	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
22	JHUNJHUNU	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
23	KOTA	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
24	KAROLI	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
25	NAGAU	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
26	PALI	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
27	RAJSAMAND	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
28	SIROHI	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
29	S.MADHOPUR	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
30	SIKAR	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
31	TONK	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
32	UDAIPUR	0.00	0.00	0	0	0	0.00	N.R.	0	N.R.	0.00	N.R.	0	0	0	0	0	N.R.	0	N.R.	0
	TOTAL	0.00	0.00	0	0	0.00	0.27	0	5	0.00	0.00	0	0	0.00	0.00	0	0	0	0.00	0	0

GROUND WATER DEPARTMENT, JODHPUR
NON PLAN

STATEMENT SHOWING PHYSICAL TARGETS AND ACHIEVEMENTS (S & R Wing) FOR THE MONTH OF March, 2017
(2016-2017)

	Division/District	WELL INVENTORY		COLLECTION OF WATER SAMPLES		CHEMICAL ANALYSIS		GEOPHYSICAL SOUNDINGS	
		Yearly Target	Achievement up to the month	Yearly Target	Achievement up to the month	Yearly Target	Achievement up to the month	Yearly Target	Achievement up to the month
BIKANER CIRCLE									
1	BIKANER	490	490	490	557	490	287	40	42
2	CHURU	320	432	320	320	320	189	20	20
3	GANGANAGAR	250	250	200	200	200	202	10	10
4	HANUMANGARH	200	200	140	149	140	156	10	12
	TOTAL	1260	1372	1150	1226	1150	834	80	84
JAIPUR CIRCLE									
1	JAIPUR	450	535	350	537	350	388	20	55
2	DAUSA	200	198	160	211	160	213	10	14
3	TONK	250	452	200	264	200	507	10	10
4	SAWAIMADHOPUR	200	350	200	316	200	316	10	10
5	KARALI	200	145	150	126	150	125	10	10
6	SIKAR	400	472	300	372	300	191	20	20
7	JHUNJHUNU	350	400	300	400	300	605	20	21
8	ALWAR	400	548	240	369	240	374	40	50
9	BHARATPUR	400	734	350	402	350	431	40	40
10	DHOLPUR	300	348	200	224	200	117	20	25
11	KOTA	300	416	250	416	250	679	30	30
12	BARAN	275	328	250	306	250	459	30	37
13	JHALAWAR	275	527	250	404	250	692	20	32
	TOTAL	4000	5453	3200	4347	3200	5097	280	354

**GROUND WATER DEPARTMENT, JODHPUR
NON PLAN**

**STATEMENT SHOWING PHYSICAL TARGETS AND ACHIEVEMENTS (S & R Wing) FOR THE MONTH OF March, 2017
(2016-2017)**

S. No.	Division/District	WELL INVENTORY		COLLECTION OF WATER SAMPLES		CHEMICAL ANALYSIS		GEOPHYSICAL SOUNDINGS	
		Yearly Target	Achievement up to the month	Yearly Target	Achievement up to the month	Yearly Target	Achievement up to the month	Yearly Target	Achievement up to the month
JODHPUR CIRCLE									
1	JODHPUR	800	836	650	654	650	842	20	20
2	NAGPUR	500	677	400	497	400	478	20	0
3	PALI	550	695	450	482	450	480	20	27
4	JALORE	500	510	400	418	400	416	20	20
5	BARMER	500	506	400	517	400	618	20	20
6	JAISALMER	450	484	350	357	350	189	20	21
7	SIROHI	520	550	360	360	360	360	20	21
8	JODHPUR (RD&D)	50	50	50	51	50	50	20	20
	TOTAL	3870	4308	3060	3336	3060	3433	160	149
UDAIPUR CIRCLE									
1	AJMER	700	756	540	540	540	729	20	26
2	BUNDI	450	462	340	340	340	170	20	25
3	BHILWARA	640	648	480	488	480	244	20	25
4	BANSWARA	550	590	390	424	390	202	15	15
5	DUNGARPUR	500	508	320	330	320	252	15	15
6	RAJSAMAND	480	492	340	348	340	365	25	25
7	UDAIPUR	720	724	520	526	520	580	25	30
8	CHITTORGARH	460	460	340	346	340	346	25	25
9	PRATAPGARH	200	208	150	176	150	88	15	15
	TOTAL	4700	4848	3420	3518	3420	2976	180	201
	G. TOTAL	13830	15981	10830	12427	10830	12340	700	788

DISTRICTWISE AGENCYWISE CONSTRUCTION OF TUBEWELLS/DCB/HP/PM UPTO THE MONTH OF March, 2017 [2016-17]

S. No	District	P.H.E.D.				PRIVATE				SURVEY & RESEARCH				OTHER GOVT. AGENCY				TOTAL			
		TW.	DCB	HP.	PM.	TW.	DCB	HP.	PM.	TW.	DCB	HP.	PM.	TW.	DCB	HP.	PM.	TW.	DCB	HP.	PM.
1	AJMER	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
2	ALWAR	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
3	BANSWARA	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
4	BARAN	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
5	BARMER	13	0	9	0	0	0	0	0	0	0	0	0	1	0	0	1	14	0	9	1
6	BIKANER	21	0	0	0	0	0	0	0	0	0	0	0	1	0	0	0	22	0	0	0
7	BHARATPUR	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
8	BHILWARA	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
9	BUNDI	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
10	CHITTORGARH	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
11	CHURU	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
12	DAUSA	15	0	37	0	0	0	0	0	0	0	0	0	0	0	0	0	15	0	37	0
13	DHOLPUR	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
14	DUNGARPUR	2	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	2	0	0	0
15	GANGANAGAR	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
16	HANUMANGARH	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
17	JAIPUR	11	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	11	0	0	0
18	JAISALMER	11	0	36	0	0	0	0	0	0	0	0	0	0	0	0	0	11	0	36	0
19	JALORE	10	0	7	0	0	0	0	0	0	0	0	0	0	0	0	0	10	0	7	0
20	JHALAWAR	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
21	JHUNJHUNU	4	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	4	0	0	0
22	JODHPUR	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
23	KAROLI	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
24	KOTA	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
25	NAGPUR	90	0	0	0	0	0	0	0	0	0	0	1	0	0	0	0	90	0	0	1
26	PALI	0	0	41	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	41	0
27	RAJSAMAND	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
28	S.MADHOPUR	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
29	SIKAR	40	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	40	0	0	0
30	SIROHI	1	0	21	0	0	0	0	0	0	0	0	0	0	0	0	0	1	0	21	0
31	TONK	0	0	43	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	43	0
32	UDAIPUR	11	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	11	0	0	0
	TOTAL	229	0	194	0	0	0	0	0	0	0	0	1	2	0	0	1	231	0	194	2

**GOVERNMENT OF RAJASTHAN
GROUND WATER DEPARTMENT, JODHPUR**

**COVERAGE OF FAMILIES THROUGH FAMILY ORIENTED ECONOMIC SCHEME 2014-
2015 POINT 11/A OF 20 POINT PROGRAMME**

MONTHLY PROGRESS REPORT FOR THE MONTH OF March, 2017

(2016-2017)

S. No.	Name of district	Target of SC families (Nos.)	Upto the last month	During the month	Upto the month	Sanction Recd.
1	AJMER	0	0	0	0	0
2	ALWAR	0	0	0	0	0
3	BANSWARA	0	0	0	0	0
4	BARAN	0	0	0	0	0
5	BHARATPUR	0	0	0	0	0
6	BHILWARA	0	0	0	0	0
7	BUNDI	0	0	0	0	0
8	BIKANER	0	0	0	0	0
9	BARMER	0	0	0	0	0
10	CHITTORGARH	0	0	0	0	0
11	CHURU	0	0	0	0	0
12	DAUSA	0	0	0	0	0
13	DHOLPUR	0	0	0	0	0
14	DUNGARPUR	0	0	0	0	0
15	GANGANAGAR	0	0	0	0	0
16	HANUMANGARH	0	0	0	0	0
17	JALORE	0	0	0	0	0
18	JHALAWAR	0	0	0	0	0
19	JODHPUR	0	0	0	0	0
20	JAISALMER	0	0	0	0	0
21	JAIPUR	0	0	0	0	0
22	JHUNJHUNU	0	0	0	0	0
23	KOTA	0	0	0	0	0
24	KAROLI	0	0	0	0	0
25	NAGAU	0	0	0	0	0
26	PALI	0	0	0	0	0
27	RAJSAMAND	0	0	0	0	0
28	SIROHI	0	0	0	0	0
29	S.MADHOPUR	0	0	0	0	0
30	SIKAR	0	0	0	0	0
31	TONK	0	0	0	0	0
32	UDAIPUR	0	0	0	0	0
33	PRATAPGARH	0	0	0	0	0
	TOTAL	0	0	0	0	0