

GOVERNMENT OF RAJASTHAN
GROUND WATER DEPARTMENT JODHPUR
MONTHLY PROGRESS REPORT OF DRILLING ROTARY,DTH ,BLASTING AND PUMP UNITS UPTO THE MONTH Mar 20182017-18)

(Rs. in lacs)

Type & No. of Rigs	FINANCIAL				PHYSICAL														Category
	WORK DONE (Rs. In lacs)		Target upto the month	Percentage upto the month	METERS DRILLED		Target upto the month	Percentage upto the month	No. of wells drilled during the month					Total No. of wells drilled upto the month					
	During the month	Upto the month			During the month	Upto the month			TW.	DCB	HP.	PM.	Total	TW.	DCB	HP.	PM.	Total	
ROTARY (23)	36.09	417.39	890.40	46.88	1226	14103	30000	47.01	5	0	0	2	7	87	0	0	23	110	B
DTH (11)	56.44	490.38	437.04	112.20	7794	63638.2	44400	143.33	8	0	4	47	59	52	0	183	256	491	A
TOTAL OF DRILLING	92.53	907.77	1327.44	68.39	9020	77741.2	74400	104.49	13	0	4	49	66	139	0	183	279	601	A
TOTAL OF PUMP UNITS (7)	2.12	27.85	38.64	72.08															B
TOTAL OF BLASTING UNITS (7)	0.00	0.00	104.83	0.00															D
GRAND TOTAL	94.65	935.62	1470.91	63.61	9020	77741	74400	104.49	13	0	4	49	66	139	0	183	279	601	A

ACHIEVEMENTS:

75 - 100% or above 'A' CATEGORY

50 - 75% 'B' CATEGORY

25 - 50% 'C' CATEGORY

LESS THAN 25% 'D' CATEGORY

MONTHLY PROGRESS REPORT OF BLASTING UNITS UPTO THE MONTH OF Mar 2018 (2017-18)

(Rs. in lakhs)

Division	No. of Units	AMOUNT OF WORK DONE (Rs. IN LAKHS)			Percentage of Achievement upto the month	PHYSICAL PROGRESS (IN HOLES)			Category	Remarks
		During the month	Upto the month	Target upto the month		During the month	Upto the month	Target upto the month		
UDAIPUR	3	0.00	0.00	44.93	0.00	0	0	28800	D	
KOTA	2	0.00	0.00	29.95	0.00	0	0	19200	D	
DUNGARPUR	2	0.00	0.00	29.95	0.00	0	0	19200	D	
TOTAL: SE. UDAIPUR	7	0.00	0.00	104.83	0.00	0	0	67200	D	
GRAND TOTAL	7	0	0	104.83	0.000	0	0	67200	D	

ACHIEVEMENT

75 - 100% or above 'A' Category
 50 - 75% 'B' Category
 25 - 50% 'C' Category
 Less than 25% 'D' Category

MONTHLY PROGRESS OF PUMP UNITS FOR THE MONTH OF Mar., 2018[2017-18]

(Rs. in lacs)									
S.No.	Unit No.	Sub-Division	NO. OF PUMP TEST		AMOUNT OF WORK		Target upto the month	Percentage	Category
			During the month	Upto the month	During the month	Upto the month			
JODHPUR DIVISION									
1	RJ19-G-3138	AE,Nagaur	0	1	0.00	0.26	5.52	4.71	D
	TOTAL (1 UNITS)		0	1	0.00	0.26	5.52	4.71	D
BARMER DIVISION									
1	RJ04G0048	AE-I,Barmer	3	34	1.30	11.34	5.52	205.43	A
2	RJ04-G-0274	AE, Jaisalmer	0	22	0.00	5.44	5.52	98.55	A
	TOTAL (2 UNITS)		3	56	1.30	16.78	11.04	151.99	A
	TOTAL: SE., JODHPUR (3 UNITS)		3	57	1.30	17.04	16.56	102.90	A
BIKANER DIVISION									
1	RJ-07-G-4248	AE,Bikaner	2	17	0.82	5.44	5.52	98.55	A
2	TN-29Y-860	AE,Bikaner	0	0	0.00	0.00	5.52	0.00	D
	TOTAL (2 UNITS)		2	17	0.82	5.44	11.04	49.28	C
JAIPUR DIVISION									
1	BRX 9359	AE,Jaipur	0	0	0.00	0.00	5.52	0.00	D
	TOTAL (1 UNIT)		0	0	0.00	0.00	5.52	0.00	D
ALWAR DIVISION									
1	RJM 945	AE, Alwar	0	24	0.00	5.37	5.52	97.28	A
	TOTAL (1 UNIT)		0	24	0.00	5.37	5.52	97.28	A
	TOTAL: SE.JAIPUR (4 UNITS)		2	41	0.82	10.81	22.08	48.96	B
	GRAND TOTAL: (7 UNITS)		5	98	2.12	27.85	38.64	72.08	A

NOTE As per progress report of March 12, total strength of pump units in Deptt. is shown as 11 Nos. but following pump units are not working hence deleted and strength has been kept as 7 Nos.

JODHPUR DIVISION		
1	RJ19-G-2714	EE, Jodhpur
2	RSL 8212	AE-II,Jodhpur
PALI DIVISION		
1	RSZ 8299	AE,Pali
BARMER DIVISION		
1	RJ04-G-0048	AE-II,Barmer

Mar 2018

MONTHLY PROGRESS REPORT OF ROTARY DRILLING UNITS UPTO THE MONTH OF Mar 2018 (2017-18)**(Rs. in lacs)**

Unit No.	Sub-Division	FINANCIAL				PHYSICAL												Category
		WORK DONE		Target Upto the month	Percentage upto the month	METERS DRILLED		Target Upto the month	Percentage upto the month	No. of wells drilled during the month				Total No. of wells drilled upto the month				
		During month	Upto the month			During month	Upto the month			TW.	DCB	HP.	PM.	TW.	DCB	HP.	PM.	
JODHPUR DIVISION																		
RT5	AEN,Nagaur	0.00	6.54	44.52	14.69	0	174	1500	11.60	0	0	0	0	1	0	0	1	D
RT12	AEN-I,Jodhpur	0.62	4.06	44.52	9.12	50	133	1500	8.87	1	0	0	0	1	0	0	0	D
RT21	AEN-II,Jodhpur	0.80	7.43	44.52	16.69	65	230	1500	15.33	0	0	0	0	3	0	0	0	D
RT22	AEN-II,Jodhpur	0.00	2.95	44.52	6.63	0	96	1500	6.40	0	0	0	0	1	0	0	0	D
RT29	AEN,Nagaur	2.97	14.36	44.52	32.26	72	410	1500	27.33	1	0	0	0	7	0	0	0	C
Total (5)		4.39	35.34	222.60	15.88	187	1043	7500	13.91	2	0	0	0	13	0	0	1	D
BARMER DIVISION																		
RT2	AEN,Jaisalmer	0.00	15.93	44.52	35.78	0	351	1500	23.40	0	0	0	0	3	0	0	0	C
RT6	AEN-I,Barmer	0.00	0.00	0.00	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	
RT7	AEN-II,Barmer	0.00	19.68	44.52	44.20	0	762	1500	50.80	0	0	0	0	4	0	0	0	B
RT17	AEN-II,Barmer	0.00	6.30	44.52	14.15	0	290	1500	19.33	0	0	0	0	1	0	0	0	D
RT18	AEN,Jaisalmer	0.62	17.30	44.52	38.86	50	530	1500	35.33	0	0	0	0	3	0	0	0	C
RT23	AEN-II,Barmer	1.11	13.82	44.52	31.04	90	497	1500	33.13	0	0	0	0	3	0	0	0	C
Total (6)		1.73	73.03	222.60	32.81	140	2430	7500	32.40	0	0	0	0	14	0	0	0	C
PALI DIVISION																		
RT9	AEN,Jalore	4.93	36.62	44.52	82.26	32	1402	1500	93.47	1	0	0	0	8	0	0	0	A
RT30	AEN,Jalore	4.02	16.37	44.52	36.77	100	691	1500	46.07	0	0	0	0	5	0	0	0	C
Total (2)		8.95	52.99	89.04	59.51	132	2093	3000	69.77	1	0	0	0	13	0	0	0	B
TOTAL:SE.JU(13)		15.07	161.36	534.24	30.20	459	5566	18000	30.92	3	0	0	0	40	0	0	1	C

Mar 2018

MONTHLY PROGRESS REPORT OF ROTARY DRILLING UNITS UPTO THE MONTH OF Mar 2018 (2017-18)

(Rs. in lacs)

Unit No.	Sub-Division	FINANCIAL				PHYSICAL												Category
		WORK DONE		Target Upto the month	Percentage upto the month	METERS DRILLED		Target Upto the month	Percentage upto the month	No. of wells drilled during the month				Total No. of wells drilled upto the month				
		During month	Upto the month			During month	Upto the month			TW.	DCB	HP.	PM.	TW.	DCB	HP.	PM.	
BIKANER DIVISION																		
RT1	AEN,Churu	5.34	34.12	44.52	76.64	0	1032	1500	68.80	0	0	0	0	3	0	0	1	B
RT3	AEN,Churu	1.18	19.46	44.52	43.71	96	904	1500	60.27	0	0	0	0	2	0	0	1	B
RT13	AEN-I,Bikaner	1.55	28.34	44.52	63.66	126	881	1500	58.73	0	0	0	0	3	0	0	0	B
RT15	AEN-I,Bikaner	1.54	23.67	44.52	53.17	125	633	1500	42.20	0	0	0	0	3	0	0	1	C
Total(5)		9.61	105.59	178.08	59.29	347	3450	6000	57.50	0	0	0	0	11	0	0	3	B
ALWAR DIVISION																		
RT14	AEN,Alwar	2.12	42.97	44.52	96.52	101	1532	1500	102.13	0	0	0	1	10	0	0	6	A
RT16	AEN,S.Mpr	0.00	0.00	0.00	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	
RT24	AEN,Bpr.	2.11	24.32	44.52	54.63	85	811	1500	54.07	0	0	0	1	4	0	0	6	B
Total(3)		4.23	67.29	89.04	75.57	186	2343	3000	78.10	0	0	0	2	14	0	0	12	B
JAIPUR DIVISION																		
RT10	AEN,Jaipur	3.40	32.47	44.52	72.93	111	1096	1500	73.07	1	0	0	0	9	0	0	4	B
RT11	AEN,Jhunj.	3.78	50.68	44.52	113.84	123	1648	1500	109.87	1	0	0	0	13	0	0	3	A
RT27	AEN, Sikar	0.00	0.00	0.00	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	D
Total(4)		7.18	83.15	89.04	93.38	234	2744	3000	91.47	2	0	0	0	22	0	0	7	A
TOTAL : SE,JAIPUR(12)		21.02	256.03	356.16	71.89	767	8537	12000	71.14	2	0	0	2	47	0	0	22	A
TOTAL : SE,JODHPUR(13)		15.07	161.36	534.24	30.20	459	5566	18000	30.92	3	0	0	0	40	0	0	1	C
GRAND TOTAL(25)		36.09	417.39	890.40	46.88	1226	14103	30000	47.01	5	0	0	2	87	0	0	23	A

Mar 2018

MONTHLY PROGRESS REPORT OF ROTARY DRILLING UNITS UPTO THE MONTH OF Mar 2018 (2017-18)

(Rs. in lacs)

Unit No.	Sub-Division	FINANCIAL				PHYSICAL												Category
		WORK DONE		Target Upto the month	Percentage upto the month	METERS DRILLED		Target Upto the month	Percentage upto the month	No. of wells drilled during the month				Total No. of wells drilled upto the month				
		During month	Upto the month			During month	Upto the month			TW.	DCB	HP.	PM.	TW.	DCB	HP.	PM.	
JODHPUR DIVISION																		
DTH3	XEN,JU.	2.28	16.28	0	0	471	3037.2	0	0.00	0	0	0	6	0	0	8	30	-
DTH08	XEN,JU.	0.00	0.00	0.00	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	
DTH-11	XEN,JU.	1.78	14.95	0	0	302	2967	0	0.00	0	0	0	4	0	0	20	25	-
DTH13	XEN,JU.	3.84	16.65	32.40	51.39	482	2861	4800	59.60	0	0	0	6	0	0	13	22	B
DTH16	XEN,JU.	11.32	99.42	85.44	116.36	1148	8597	6000	143.28	5	0	0	5	22	0	0	20	A
Total(4)		19.22	147.30	117.84	125.00	2403	17462.2	10800	161.69	5	0	0	21	22	0	41	97	A
PALI DIVISION																		
DTH9	AE,Pali	2.81	11.73	18.72	62.66	424	1870	2400	77.92	0	0	0	6	0	0	12	16	A
TOTAL: S.E.JODHPUR(5)		22.03	159.03	136.56	116.45	2827	19332	13200	146.46	5	0	0	27	22	0	53	113	A
BIKANER DIVISION																		
DTH-1(C)	EE,Bikaner	7.15	53.37	85.44	62.46	1058	4439	6000	73.98	0	0	0	0	11	0	0	0	B
JAIPUR DIVISION																		
DTH12	EE,Jpr.	2.28	14.39	85.44	16.84	282	1793	6000	29.88	0	0	0	3	6	0	0	7	C
DTH15	AE,Juhunj	3.65	51.51	32.40	158.98	842	10096	4800	210.33	0	0	0	3	0	0	27	42	A
DTH-101	XEN.Jpr.	5.15	48.39	32.40	149.35	1090	8934	4800	186.13	0	0	0	11	0	0	52	19	A
DTH-104	XEN.Jpr.	15.67	147.00	32.40	453.70	1695	16248	4800	338.50	3	0	4	3	13	0	40	52	A
Total(4)		26.75	261.29	182.64	143.06	3909	37071	20400	181.72	3	0	4	20	19	0	119	120	A
TOTAL: S.E.JAIPUR (5)		51.22	314.66	268.08	117.38	4967	41510	26400	157.23	3	0	4	20	30	0	119	120	A
UDAIPUR DIVISON																		
DTH08	AE,Udai.	0.00	0.00	0.00	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	
DTH14	AE,DPR	0.51	16.69	32.40	51.51	0	2796	4800	58.25	0	0	0	0	0	0	11	23	B
TOTAL: S.E.UDAIPUR (2)		0.51	16.69	32.40	51.51	0	2796	4800	58.25	0	0	0	0	0	0	11	23	B
GRAND TOTAL: (12)		56.44	490.38	437.04	112.20	7794	63638	44400	143.33	8	0	4	47	52	0	183	256	A

RIG UTILISATION DURING THE MONTH OF Mar 2018[2017-18][DAYS]

Mar., 2018

Unit No.	WORKING DAYS														IDLE DAYS														RMARKS
	Shifting		Drilling		Assy. Low.		Develop		Fishing/ Reaming		Other		Total		Repairs		Supply		Site Selec		Pend dec		Others		NAW		Total		
	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	
JODHPUR DIVISION																													
RT-5	0	3	0	30	0	7	0	0	0	16	0	5	0	61	31	299	0	0	0	3	0	2	0	0	0	0	31	304	
RT-12	4	9	7	21	2	4	0	0	0	5	0	2	13	41	6	222	3	93	6	6	0	0	3	3	0	0	18	324	
RT-21	1	11	8	34	0	7	0	0	0	15	0	2	9	69	12	49	6	237	0	2	0	0	4	8	0	0	22	296	
RT-22	2	7	0	13	0	2	0	0	0	3	2	6	4	31	6	110	15	202	6	6	0	0	0	16	0	0	27	334	
RT-29	0	11	8	51	2	12	0	1	7	37	2	8	19	120	0	126	11	103	1	3	0	4	0	9	0	0	12	245	
BARMER DIVISION																													
RT-2	0	5	0	81	0	8	0	0	0	43	0	14	0	151	31	178	0	26	0	4	0	0	0	6	0	0	31	214	
RT-6	0	0	0	0	0	0	0	0	0	0	0	0	0	0	31	365	0	0	0	0	0	0	0	0	0	0	31	365	
RT-7	2	18	0	88	0	12	0	0	0	37	3	21	5	176	16	51	0	73	10	28	0	21	0	16	0	0	26	189	
RT-17	0	6	0	50	0	3	0	0	2	34	0	4	2	97	0	84	29	79	0	4	0	30	0	71	0	0	29	268	
RT-18	1	10	9	106	0	10	0	0	0	23	4	15	14	164	15	138	2	18	0	7	0	0	0	30	0	8	17	201	
RT-23	0	14	21	104	0	10	0	0	0	61	0	18	21	207	3	43	0	59	0	22	0	0	7	34	0	0	10	158	
PALI DIVISION																													
RT-9	2	14	19	142	0	28	0	4	0	66	0	15	21	269	4	19	0	14	2	8	0	8	4	47	0	0	10	96	
RT-30	0	17	3	46	3	21	7	7	13	77	0	20	26	188	0	79	2	16	0	6	0	5	3	64	0	7	5	177	

RIG UTILISATION DURING THE MONTH OF Mar 2018[2017-18][DAYS]

Mar., 2018

[illegible]

RIG UTILISATION DURING THE MONTH OF Mar 2018[2017-18][DAYS]

Mar., 2018

Unit No.	WORKING DAYS														IDLE DAYS														REMARKS
	Shifting		Drilling		Assy. Low.		Develop		Fishing/ Reaming		Other		Total		Repairs		Supply		Site Selec		Pend dec		Others		NAW		Total		
	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	
JODHPUR DIVISION																													
DTH-3	1	16	15	103	0	0	0	0	0	0	0	5	16	124	0	41	1	18	3	170	11	12	0	0	0	0	15	241	
DTH-8	0	0	0	0	0	0	0	0	0	0	0	0	0	0	28	334	0	0	0	0	0	0	0	0	0	0	28	334	
DTH-11	0	9	10	104	0	0	0	0	0	0	5	6	15	119	1	79	15	27	0	106	0	9	0	4	0	21	16	246	
DTH-13	0	11	18	90	0	0	0	0	0	0	0	0	18	101	3	223	2	3	8	13	0	0	0	0	0	25	13	264	
DTH-16	1	11	19	165	1	5	0	19	0	0	0	4	21	204	0	40	10	115	0	6	0	0	0	0	0	0	10	161	
PALI DIVISION																													
DTH-9	0	7	10	78	2	2	0	0	12	12	0	0	24	99	2	16	0	7	0	26	0	0	5	48	0	169	7	266	
BIKANER DIVISION																													
DTH-1(C)	3	27	18	105	0	3	0	41	0	0	2	14	23	190	6	113	0	11	0	20	0	6	2	25	0	0	8	175	
JAIPUR DIVISION																													
DTH-12	2	17	7	50	0	4	0	3	0	0	0	0	9	74	9	235	3	19	0	0	4	18	6	19	0	0	22	291	
DTH-15	0	33	22	179	0	1	0	23	0	1	0	0	22	237	9	33	0	7	0	7	0	32	0	49	0	0	9	128	
DTH-101	0	1	27	240	0	0	0	0	0	0	0	0	27	241	0	24	0	0	0	6	0	24	4	70	0	0	4	124	
DTH-104	0	0	29	319	0	0	0	0	0	0	0	0	29	319	0	42	0	2	0	0	0	0	2	2	0	0	2	46	
DUNGARPUR DIVISION																													
DTH-14	0	6	0	103	0	0	0	0	0	2	0	0	0	111	31	132	0	4	0	10	0	0	0	108	0	0	31	254	

Note: Unit No. DTH-101 & DTH-104 transfer from Raj. J.V.N. Ltd., Jaipur from Dec. 2011

GOVERNMENT OF RAJASTHAN
GROUND WATER DEPARTMENT, JODHPUR
SCHEME-WISE PROGRESS FOR THE YEAR 2017-2018 (Mar, 2018)
ACTIVITY – DEEPENING OF WELLS BY BLASTING TECHNIQUE

S. No.	District	S.C.P.				TADA				MADA				MADA CLUSTER / SEHARIA DEV, SCHEME				SCATTEREED TRIBAL			
		Financial		Physical		Financial		Physical		Financial		Physical		Financial		Physical		Financial		Physical	
		Target	Achie.	Target	Achie.	Target	Achie.	Target	Achie.	Target	Achie.	Target	Achie.	Target	Achie.	Target	Achie.	Target	Achie.	Target	Achie.
1	AJMER	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
2	ALWAR	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
3	BANSWARA	0.00	0.00	0	0	N.R.	0.27	N.R.	0	0	0.00	0	0	0	0	0	0	0	0	0	0
4	BARAN	0.00	0.00	0	0	N.R.	0.00	0	0	N.R.	0.00	N.R.	0	0	0	0	0	N.R.	0	N.R.	0
5	BHARATPUR	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
6	BHILWARA	0.00	0.00	0	0	0	0.00	0	0	N.R.	0.00	N.R.	0	0	0	0	0	N.R.	0	N.R.	0
7	BUNDI	0.00	0.00	0	0	0	0.00	0	0	N.R.	0.00	N.R.	0	0	0	0	0	N.R.	0	N.R.	0
8	BIKANER	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
9	BARMER	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
10	CHITTORGARH	0.00	0.00	0	0	N.R.	0.00	N.R.	0	0	0.00	0	0	0	0	0	0	N.R.	0	N.R.	0
11	CHURU	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
12	DAUSA	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
13	DHOLPUR	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
14	DUNGARPUR	0.00	0.00	0	0	N.R.	0.00	N.R.	0	0	0.00	0	0	0	0	0	0	0	0	0	0
15	GANGANAGAR	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
16	HANUMANGARH	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
17	JALORE	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
18	JHALAWAR	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	N.R.	0	N.R.	0
19	JODHPUR	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
20	JAISALMER	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
21	JAIPUR	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
22	JHUNJHUNU	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
23	KOTA	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
24	KAROLI	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
25	NAGAU	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
26	PALI	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
27	RAJSAMAND	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
28	SIROHI	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
29	S.MADHOPUR	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
30	SIKAR	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
31	TONK	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
32	UDAIPUR	0.00	0.00	0	0	0	0.00	N.R.	0	N.R.	0.00	N.R.	0	0	0	0	0	N.R.	0	N.R.	0
	TOTAL	0.00	0.00	0	0	0.00	0.27	0	0	0.00	0.00	0	0	0.00	0.00	0	0	0	0.00	0	0

GROUND WATER DEPARTMENT, JODHPUR

NON PLAN

STATEMENT SHOWING PHYSICAL TARGETS AND ACHIEVEMENTS (S & R Wing) FOR THE MONTH OF Mar, 2018
(2017-2018)

	Division/District	WELL INVENTORY		COLLECTION OF WATER SAMPLES		CHEMICAL ANALYSIS		GEOPHYSICAL SOUNDINGS	
		Yearly Target	Achievement up to the month	Yearly Target	Achievement up to the month	Yearly Target	Achievement up to the month	Yearly Target	Achievement up to the month
BIKANER CIRCLE									
1	BIKANER	490	490	490	530	490	390	40	40
2	CHURU	320	364	320	320	320	303	20	20
3	GANGANAGAR	250	250	200	200	200	102	10	10
4	HANUMANGARH	200	200	140	141	140	150	10	10
	TOTAL	1260	1304	1150	1191	1150	945	80	80
JAIPUR CIRCLE									
1	JAIPUR	350	474	300	474	300	564	20	53
2	DAUSA	175	216	160	216	160	214	10	11
3	TONK	250	395	200	268	200	275	10	11
4	SAWAIMADHOPUR	200	200	200	162	200	348	10	10
5	KARAULI	175	145	150	127	150	189	10	10
6	SIKAR	350	402	300	358	300	542	20	20
7	JHUNJHUNU	350	400	300	400	300	420	20	21
8	ALWAR	300	734	240	424	240	318	40	52
9	BHARATPUR	380	436	325	354	325	384	40	40
10	DHOLPUR	230	348	180	224	180	317	25	25
11	KOTA	275	471	275	383	275	273	30	45
12	BARAN	260	325	260	303	260	150	30	30
13	JHALAWAR	300	471	250	409	250	239	20	26
	TOTAL	3595	5017	3140	4102	3140	4233	285	354

**GROUND WATER DEPARTMENT, JODHPUR
NON PLAN**

**STATEMENT SHOWING PHYSICAL TARGETS AND ACHIEVEMENTS (S & R Wing) FOR THE MONTH OF Mar 2018
(2017-2018)**

S. No.	Division/District	WELL INVENTORY		COLLECTION OF WATER SAMPLES		CHEMICAL ANALYSIS		GEOPHYSICAL SOUNDINGS	
		Yearly Target	Achievement up to the month	Yearly Target	Achievement up to the month	Yearly Target	Achievement up to the month	Yearly Target	Achievement up to the month
JODHPUR CIRCLE									
1	JODHPUR	650	666	550	577	550	682	15	23
2	NAGAU	500	610	400	482	400	237	15	15
3	PALI	550	988	450	466	450	502	20	21
4	JALORE	500	510	400	409	400	412	20	20
5	BARMER	400	413	350	392	350	359	15	18
6	JAISALMER	450	496	350	364	350	175	15	17
7	SIROHI	550	1235	360	360	360	395	20	20
8	JODHPUR (RD&D)	50	50	50	50	50	78	20	28
	TOTAL	3650	4968	2910	3100	2910	2840	140	162
UDAIPUR CIRCLE									
1	AJMER	700	714	540	594	540	431	25	26
2	BUNDI	450	462	340	340	340	340	20	25
3	BHILWARA	640	640	480	480	480	664	20	25
4	BANSWARA	550	590	390	424	390	284	15	15
5	DUNGARPUR	500	506	320	330	320	330	15	15
6	RAJSAMAND	450	482	340	348	340	345	25	25
7	UDAIPUR	630	724	520	526	520	526	25	25
8	CHITTORGARH	460	460	340	346	340	173	25	25
9	PRATAPGARH	200	208	150	176	150	176	15	15
	TOTAL	4580	4786	3420	3564	3420	3269	185	196
	G. TOTAL	13085	16075	10620	11957	10620	11287	690	792

DISTRICTWISE AGENCYWISE CONSTRUCTION OF TUBEWELLS/DCB/HP/PM UPTO THE MONTH OF Mar , 2018 [2017-18]

S. No	District	P.H.E.D.				PRIVATE				SURVEY & RESEARCH				OTHER GOVT. AGENCY				TOTAL			
		TW.	DCB	HP.	PM.	TW.	DCB	HP.	PM.	TW.	DCB	HP.	PM.	TW.	DCB	HP.	PM.	TW.	DCB	HP.	PM.
1	AJMER	0	0	0	0	0	0	0	0	4	0	0	30	0	0	0	0	4	0	0	30
2	ALWAR	0	0	0	0	0	0	0	0	0	0	0	10	0	0	0	0	0	0	0	10
3	BANSWARA	0	0	0	0	0	0	0	0	0	0	0	23	0	0	0	0	0	0	0	23
4	BARAN	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
5	BARMER	7	0	1	0	0	0	0	0	0	0	0	0	0	0	0	0	7	0	1	0
6	BIKANER	17	0	0	0	0	0	0	0	0	0	0	1	1	0	0	0	18	0	0	1
7	BHARATPUR	0	0	0	0	0	0	0	0	0	0	0	12	0	0	0	0	0	0	0	12
8	BHILWARA	0	0	0	0	0	0	0	0	0	0	0	20	0	0	0	0	0	0	0	20
9	BUNDI	0	0	0	0	0	0	0	0	0	0	0	4	0	0	0	0	0	0	0	4
10	CHITTORGARH	0	0	0	0	0	0	0	0	0	0	0	19	0	0	0	0	0	0	0	19
11	CHURU	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
12	DAUSA	6	0	0	0	0	0	0	0	0	0	0	17	0	0	0	0	6	0	0	17
13	DHOLPUR	0	0	0	0	0	0	0	0	0	0	0	5	0	0	0	0	0	0	0	5
14	DUNGARPUR	0	0	0	0	0	0	0	0	0	0	0	10	0	0	0	0	0	0	0	10
15	GANGANAGAR	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
16	HANUMANGARH	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
17	JAIPUR	1	0	88	0	0	0	0	0	0	0	0	33	0	0	0	0	1	0	88	33
18	JAISALMER	11	0	30	0	0	0	0	0	0	0	0	0	0	0	0	0	11	0	30	0
19	JALORE	13	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	13	0	0	0
20	JHALAWAR	0	0	0	0	0	0	0	0	0	0	0	3	0	0	0	0	0	0	0	3
21	JHUNJHUNU	4	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	4	0	0	0
22	JODHPUR	2	0	11	0	0	0	0	0	0	0	0	0	0	0	0	0	2	0	11	0
23	KAROLI	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
24	KOTA	2	0	0	0	0	0	0	0	0	0	0	6	0	0	0	0	2	0	0	6
25	NAGPUR	30	0	2	0	0	0	0	0	0	0	0	1	0	0	0	0	30	0	2	1
26	PALI	0	0	5	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	5	0
27	RAJSAMAND	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
28	S.MADHOPUR	0	0	0	0	0	0	0	0	0	0	0	21	0	0	0	0	0	0	0	21
29	SIKAR	34	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	34	0	0	0
30	SIROHI	0	0	17	0	0	0	0	0	0	0	0	25	0	0	0	0	0	0	17	25
31	TONK	3	0	29	0	0	0	0	0	0	0	0	19	4	0	0	0	7	0	29	19
32	UDAIPUR	0	0	0	0	0	0	0	0	0	0	0	20	0	0	0	0	0	0	0	20
	TOTAL	130	0	183	0	0	0	0	0	4	0	0	279	5	0	0	0	139	0	183	279

GOVERNMENT OF RAJASTHAN
GROUND WATER DEPARTMENT, JODHPUR
COVERAGE OF FAMILIES THROUGH FAMILY ORIENTED ECONOMIC SCHEME 2014-
2015 POINT 11/A OF 20 POINT PROGRAMME
MONTHLY PROGRESS REPORT FOR THE MONTH OF Mar, 2018
(2017-2018)

S. No.	Name of district	Target of SC families (Nos.)	Upto the last month	During the month	Upto the month	Sanction Recd.
1	AJMER	0	0	0	0	0
2	ALWAR	0	0	0	0	0
3	BANSWARA	0	0	0	0	0
4	BARAN	0	0	0	0	0
5	BHARATPUR	0	0	0	0	0
6	BHILWARA	0	0	0	0	0
7	BUNDI	0	0	0	0	0
8	BIKANER	0	0	0	0	0
9	BARMER	0	0	0	0	0
10	CHITTORGARH	0	0	0	0	0
11	CHURU	0	0	0	0	0
12	DAUSA	0	0	0	0	0
13	DHOLPUR	0	0	0	0	0
14	DUNGARPUR	0	0	0	0	0
15	GANGANAGAR	0	0	0	0	0
16	HANUMANGARH	0	0	0	0	0
17	JALORE	0	0	0	0	0
18	JHALAWAR	0	0	0	0	0
19	JODHPUR	0	0	0	0	0
20	JAISALMER	0	0	0	0	0
21	JAIPUR	0	0	0	0	0
22	JHUNJHUNU	0	0	0	0	0
23	KOTA	0	0	0	0	0
24	KAROLI	0	0	0	0	0
25	NAGAU	0	0	0	0	0
26	PALI	0	0	0	0	0
27	RAJSAMAND	0	0	0	0	0
28	SIROHI	0	0	0	0	0
29	S.MADHOPUR	0	0	0	0	0
30	SIKAR	0	0	0	0	0
31	TONK	0	0	0	0	0
32	UDAIPUR	0	0	0	0	0
33	PRATAPGARH	0	0	0	0	0
	TOTAL	0	0	0	0	0