

## MONTHLY PROGRESS REPORT OF BLASTING UNITS UPTO THE MONTH OF July, 2017 (2017-18)

(Rs. in lakhs)

Division	No. of Units	AMOUNT OF WORK DONE (Rs. IN LAKHS)			Percentage of Achievement upto the month	PHYSICAL PROGRESS (IN HOLES)			Category	Remarks
		During the month	Upto the month	Target upto the month		During the month	Upto the month	Target upto the month		
<b>UDAIPUR</b>	<b>3</b>	<b>0.00</b>	<b>0.00</b>	<b>19.32</b>	<b>0.00</b>	<b>0</b>	<b>0</b>	<b>12384</b>	<b>D</b>	
<b>KOTA</b>	<b>2</b>	<b>0.00</b>	<b>0.00</b>	<b>12.88</b>	<b>0.00</b>	<b>0</b>	<b>0</b>	<b>8256</b>	<b>D</b>	
<b>DUNGARPUR</b>	<b>2</b>	<b>0.00</b>	<b>0.00</b>	<b>12.88</b>	<b>0.00</b>	<b>0</b>	<b>0</b>	<b>8256</b>	<b>D</b>	
<b>TOTAL: SE. UDAIPUR</b>	<b>7</b>	<b>0.00</b>	<b>0.00</b>	<b>45.08</b>	<b>0.00</b>	<b>0</b>	<b>0</b>	<b>28896</b>	<b>D</b>	
<b>GRAND TOTAL</b>	<b>7</b>	<b>0</b>	<b>0</b>	<b>45.08</b>	<b>0.000</b>	<b>0</b>	<b>0</b>	<b>28896</b>	<b>D</b>	

**ACHIEVEMENT**

75 - 100% or above 'A' Category  
50 - 75% 'B' Category  
25 - 50% 'C' Category  
Less than 25% 'D' Category

**GOVERNMENT OF RAJASTHAN**  
**GROUND WATER DEPARTMENT JODHPUR**  
**MONTHLY PROGRESS REPORT OF DRILLING ROTARY, DTH, BLASTING AND PUMP UNITS UPTO THE MONTH July, 2017(2017-18)**

(Rs. in lacs)

Type & No. of Rigs	FINANCIAL				PHYSICAL														Category
	WORK DONE (Rs. In lacs)		Target upto the month	Percentage upto the month	METERS DRILLED		Target upto the month	Percentage upto the month	No. of wells drilled during the month					Total No. of wells drilled upto the month					
	During the month	Upto the month			During the month	Upto the month			TW.	DCB	HP.	PM.	Total	TW.	DCB	HP.	PM.	Total	
ROTARY (23)	43.38	205.29	341.32	60.15	1667	6638	11500	57.72	12	0	0	0	12	51	0	0	1	52	B
DTH (11)	43.33	181.98	145.68	124.92	5804	22785	14800	153.95	8	0	16	0	24	34	0	100	0	134	A
<b>TOTAL OF DRILLING</b>	<b>86.71</b>	<b>387.27</b>	<b>487.00</b>	<b>79.52</b>	<b>7471</b>	<b>29423</b>	<b>26300</b>	<b>111.87</b>	<b>20</b>	<b>0</b>	<b>16</b>	<b>0</b>	<b>36</b>	<b>85</b>	<b>0</b>	<b>100</b>	<b>1</b>	<b>186</b>	<b>A</b>
TOTAL OF PUMP UNITS (7)	2.10	9.84	12.88	76.40															B
TOTAL OF BLASTING UNITS (7)	0.00	0.00	45.08	0.00															D
<b>GRAND TOTAL</b>	<b>88.81</b>	<b>397.11</b>	<b>544.96</b>	<b>72.87</b>	<b>7471</b>	<b>29423</b>	<b>26300</b>	<b>111.87</b>	<b>20</b>	<b>0</b>	<b>16</b>	<b>0</b>	<b>36</b>	<b>85</b>	<b>0</b>	<b>100</b>	<b>1</b>	<b>186</b>	<b>A</b>

**ACHIEVEMENTS:**

75 - 100% or above 'A' CATEGORY

50 - 75% 'B' CATEGORY

25 - 50% 'C' CATEGORY

LESS THAN 25% 'D' CATEGORY

**MONTHLY PROGRESS OF PUMP UNITS FOR THE MONTH OF July, 2017[2017-18]**

(Rs. in lacs)									
S.No.	Unit No.	Sub-Division	NO. OF PUMP TEST		AMOUNT OF WORK DONE		Target upto the month	Percentage	Category
			During the month	Upto the month	During the month	Upto the month			
<b>JODHPUR DIVISION</b>									
1	RJ19-G-3138	AE,Nagaur	0	1	0.00	0.26	1.84	14.13	D
	<b>TOTAL (1 UNITS)</b>		<b>0</b>	<b>1</b>	<b>0.00</b>	<b>0.26</b>	<b>1.84</b>	<b>14.13</b>	<b>D</b>
<b>BARMER DIVISION</b>									
1	RJ04G0048	AE-I,Barmer	2	10	0.63	2.83	1.84	153.80	A
2	RJ04-G-0274	AE, Jaisalmer	0	6	0.00	1.37	1.84	74.46	A
	<b>TOTAL (2 UNITS)</b>		<b>2</b>	<b>16</b>	<b>0.63</b>	<b>4.20</b>	<b>3.68</b>	<b>114.13</b>	<b>A</b>
	<b>TOTAL: SE., JODHPUR (3 UNITS)</b>		<b>2</b>	<b>17</b>	<b>0.63</b>	<b>4.46</b>	<b>5.52</b>	<b>80.80</b>	<b>A</b>
<b>BIKANER DIVISION</b>									
1	RJ-07-G-4248	AE,Bikaner	1	10	0.15	3.39	1.84	184.24	A
2	TN-29Y-860	AE,Bikaner	0	0	0.00	0.00	1.84	0.00	D
	<b>TOTAL (2 UNITS)</b>		<b>1</b>	<b>10</b>	<b>0.15</b>	<b>3.39</b>	<b>3.68</b>	<b>92.12</b>	<b>A</b>
<b>JAIPUR DIVISION</b>									
1	BRX 9359	AE,Jaipur	0	0	0.00	0.00	1.84	0.00	D
	<b>TOTAL (1 UNIT)</b>		<b>0</b>	<b>0</b>	<b>0.00</b>	<b>0.00</b>	<b>1.84</b>	<b>0.00</b>	<b>D</b>
<b>ALWAR DIVISION</b>									
1	RJM 945	AE, Alwar	6	9	1.32	1.99	1.84	108.15	A
	<b>TOTAL (1 UNIT)</b>		<b>6</b>	<b>9</b>	<b>1.32</b>	<b>1.99</b>	<b>1.84</b>	<b>108.15</b>	<b>A</b>
	<b>TOTAL: SE.JAIPUR (4 UNITS)</b>		<b>7</b>	<b>19</b>	<b>1.47</b>	<b>5.38</b>	<b>7.36</b>	<b>73.10</b>	<b>B</b>
	<b>GRAND TOTAL: (7 UNITS)</b>		<b>9</b>	<b>36</b>	<b>2.10</b>	<b>9.84</b>	<b>12.88</b>	<b>76.40</b>	<b>A</b>

NOTE As per progress report of March 12, total strength of pump units in Deptt. is shown as 11 Nos. but following pump units are not working hence deleted and strength has been kept as 7 Nos.

<b>JODHPUR DIVISION</b>		
1	RJ19-G-2714	EE, Jodhpur
2	RSL 8212	AE-II,Jodhpur
<b>PALI DIVISION</b>		
1	RSZ 8299	AE,Pali
<b>BARMER DIVISION</b>		
1	RJ04-G-0048	AE-II,Barmer

## MONTHLY PROGRESS REPORT OF ROTARY DRILLING UNITS UPTO THE MONTH OF July, 2017 (2017-18)

(Rs. in lacs)

Unit No.	Sub-Division	FINANCIAL				PHYSICAL								Category				
		WORK DONE		Target Upto the month	Percentage upto the month	METERS DRILLED		Target Upto the month	Percentage upto the month	No. of wells drilled during the month					Total No. of wells drilled upto the month			
		During month	Upto the month			During month	Upto the month			TW.	DCB	HP.	PM.		TW.	DCB	HP.	PM.
<b>JODHPUR DIVISION</b>																		
RT5	AEN,Nagaur	0.00	6.54	14.84	44.07	0	174	500	34.80	1	0	0	0	1	0	0	1	C
RT12	AEN-I,Jodhpur	0.00	0.00	14.84	0.00	0	0	500	0.00	0	0	0	0	0	0	0	0	D
RT21	AEN-II,Jodhpur	1.84	6.63	14.84	44.68	60	165	500	33.00	1	0	0	0	3	0	0	0	C
RT22	AEN-II,Jodhpur	0.68	0.68	14.84	4.58	55	55	500	11.00	0	0	0	0	0	0	0	0	D
RT29	AEN,Nagaur	3.06	9.75	14.84	65.70	139	324	500	64.80	1	0	0	0	5	0	0	0	C
<b>Total (5)</b>		<b>5.58</b>	<b>23.60</b>	<b>74.20</b>	<b>31.81</b>	<b>254</b>	<b>718</b>	<b>2500</b>	<b>28.72</b>	<b>3</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>9</b>	<b>0</b>	<b>0</b>	<b>1</b>	<b>D</b>
<b>BARMER DIVISION</b>																		
RT2	AEN,Jaisalmer	1.24	10.90	14.84	73.45	100	259	500	51.80	0	0	0	0	2	0	0	0	B
RT6	AEN-I,Barmer	0.00	0.00	14.84	0.00	0	0	500	0.00	0	0	0	0	0	0	0	0	D
RT7	AEN-II,Barmer	4.02	10.06	14.84	67.79	132	312	500	62.40	1	0	0	0	2	0	0	0	B
RT17	AEN-II,Barmer	0.43	4.71	14.84	31.74	35	162	500	32.40	0	0	0	0	1	0	0	0	C
RT18	AEN,Jaisalmer	0.87	6.30	14.84	42.45	70	264	500	52.80	0	0	0	0	1	0	0	0	B
RT23	AEN-II,Barmer	0.09	7.36	14.84	49.60	7	167	500	33.40	0	0	0	0	2	0	0	0	C
<b>Total (6)</b>		<b>6.65</b>	<b>39.33</b>	<b>89.04</b>	<b>44.17</b>	<b>344</b>	<b>1164</b>	<b>3000</b>	<b>38.80</b>	<b>1</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>8</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>C</b>
<b>PALI DIVISION</b>																		
RT9	AEN,Jalore	2.01	14.55	14.84	98.05	110	491	500	98.20	0	0	0	0	3	0	0	0	A
RT30	AEN,Jalore	3.82	7.20	14.84	48.52	82	261	500	52.20	1	0	0	0	3	0	0	0	B
<b>Total (2)</b>		<b>5.83</b>	<b>21.75</b>	<b>29.68</b>	<b>73.28</b>	<b>192</b>	<b>752</b>	<b>1000</b>	<b>75.20</b>	<b>1</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>6</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>B</b>
<b>TOTAL:SE.JU(13)</b>		<b>18.06</b>	<b>84.68</b>	<b>192.92</b>	<b>43.89</b>	<b>790</b>	<b>2634</b>	<b>6500</b>	<b>40.52</b>	<b>5</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>23</b>	<b>0</b>	<b>0</b>	<b>1</b>	<b>C</b>

## MONTHLY PROGRESS REPORT OF ROTARY DRILLING UNITS UPTO THE MONTH OF July 2017 (2017-18)

(Rs. in lacs)

Unit No.	Sub-Division	FINANCIAL				PHYSICAL								Category				
		WORK DONE		Target Upto the month	Percentage upto the month	METERS DRILLED		Target Upto the month	Percentage upto the month	No. of wells drilled during the month					Total No. of wells drilled upto the month			
		During month	Upto the month			During month	Upto the month			TW.	DCB	HP.	PM.		TW.	DCB	HP.	PM.
<b>BIKANER DIVISION</b>																		
RT1	AEN,Churu	1.54	16.97	14.84	114.35	125	525	500	105.00	1	0	0	0	2	0	0	0	A
RT3	AEN,Churu	0.82	7.61	14.84	51.28	67	355	500	71.00	0	0	0	0	1	0	0	0	A
RT13	AEN-I,Bikaner	4.49	16.75	14.84	112.87	0	503	500	100.60	1	0	0	0	2	0	0	0	A
RT15	AEN-I,Bikaner	0.61	14.33	14.84	96.56	50	428	500	85.60	0	0	0	0	3	0	0	0	A
<b>Total(5)</b>		<b>7.46</b>	<b>55.66</b>	<b>59.36</b>	<b>93.77</b>	<b>242</b>	<b>1811</b>	<b>2000</b>	<b>90.55</b>	<b>2</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>8</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>A</b>
<b>ALWAR DIVISION</b>																		
RT14	AEN,Alwar	7.50	21.12	14.84	142.32	227	791	500	158.20	2	0	0	0	6	0	0	0	A
RT16	AEN,S.Mpr	0.00	0.00	14.84	0.00	0	0	500	0.00	0	0	0	0	0	0	0	0	D
RT24	AEN,Bpr.	3.47	7.51	14.84	50.61	113	193	500	38.60	1	0	0	0	3	0	0	0	C
<b>Total(3)</b>		<b>10.97</b>	<b>28.63</b>	<b>44.52</b>	<b>64.31</b>	<b>340</b>	<b>984</b>	<b>1500</b>	<b>65.60</b>	<b>3</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>9</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>B</b>
<b>JAIPUR DIVISION</b>																		
RT10	AEN,Jaipur	2.20	13.75	14.84	92.65	90	459	500	91.80	1	0	0	0	5	0	0	0	A
RT11	AEN,Jhunj.	4.69	22.57	14.84	152.09	205	750	500	150.00	1	0	0	0	6	0	0	0	A
RT27	AEN, Sikar	0.00	0.00	14.84	0.00	0	0	500	0.00	0	0	0	0	0	0	0	0	D
<b>Total(4)</b>		<b>6.89</b>	<b>36.32</b>	<b>44.52</b>	<b>81.58</b>	<b>295</b>	<b>1209</b>	<b>1500</b>	<b>80.60</b>	<b>2</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>11</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>A</b>
<b>TOTAL : SE,JAIPUR(12)</b>		<b>25.32</b>	<b>120.61</b>	<b>148.40</b>	<b>81.27</b>	<b>877</b>	<b>4004</b>	<b>5000</b>	<b>80.08</b>	<b>7</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>28</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>A</b>
<b>TOTAL : SE,JODHPUR(13)</b>		<b>18.06</b>	<b>84.68</b>	<b>192.92</b>	<b>43.89</b>	<b>790</b>	<b>2634</b>	<b>6500</b>	<b>40.52</b>	<b>5</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>23</b>	<b>0</b>	<b>0</b>	<b>1</b>	<b>C</b>
<b>GRAND TOTAL(25)</b>		<b>43.38</b>	<b>205.29</b>	<b>341.32</b>	<b>60.15</b>	<b>1667</b>	<b>6638</b>	<b>11500</b>	<b>57.72</b>	<b>12</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>51</b>	<b>0</b>	<b>0</b>	<b>1</b>	<b>A</b>

## MONTHLY PROGRSS REPORT OF DTH DRILLING UNITS UPTO THE MONTH OF July, 2017(2017-18)

(Rs. in lacs)

Unit No.	Sub-Division	FINANCIAL				PHYSICAL								Category				
		WORK DONE		Target Upto the month	Percentage upto the month	METERS DRILLED		Target Upto the month	Percentage upto the month	No. of wells drilled during the month					Total No. of wells drilled upto the month			
		During month	Upto the month			During month	Upto the month			TW.	DCB	HP.	PM.		TW.	DCB	HP.	PM.
<b>JODHPUR DIVISION</b>																		
DTH3	XEN,JU.	0.44	4.12	0	0	93	568	0	0.00	0	0	1	0	0	0	8	0	-
DTH08	XEN,JU.	0.00	0.00	0.00	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	D
DTH-11	XEN,JU.	0.00	5.55	0	0	0	1128	0	0.00	0	0	0	0	0	0	19	0	-
DTH13	XEN,JU.	0.83	5.80	10.80	53.70	165	989	1600	61.81	0	0	2	0	0	0	13	0	B
DTH16	XEN,JU.	11.16	47.24	28.48	165.87	927	4021	2000	201.05	2	0	0	0	15	0	0	0	A
<b>Total(4)</b>		<b>12.43</b>	<b>62.71</b>	<b>39.28</b>	<b>159.65</b>	<b>1185</b>	<b>6706</b>	<b>3600</b>	<b>186.28</b>	<b>2</b>	<b>0</b>	<b>3</b>	<b>0</b>	<b>15</b>	<b>0</b>	<b>40</b>	<b>0</b>	<b>A</b>
<b>PALI DIVISION</b>																		
DTH9	AE,Pali	0.00	2.06	6.24	33.01	0	360	800	45.00	0	0	0	0	0	0	5	0	C
<b>TOTAL: S.E.JODHPUR(5)</b>		<b>12.43</b>	<b>64.77</b>	<b>45.52</b>	<b>142.29</b>	<b>1185</b>	<b>7066</b>	<b>4400</b>	<b>160.59</b>	<b>2</b>	<b>0</b>	<b>3</b>	<b>0</b>	<b>15</b>	<b>0</b>	<b>45</b>	<b>0</b>	<b>A</b>
<b>BIKANER DIVISION</b>																		
DTH-1(C)	EE,Bikaner	5.96	28.13	28.48	98.77	625	2133	2000	106.65	3	0	0	0	7	0	0	0	A
<b>JAIPUR DIVISION</b>																		
DTH12	EE,Jpr.	5.75	5.75	28.48	20.19	705	705	2000	35.25	3	0	0	0	3	0	0	0	C
DTH15	AE,Jhunij	3.34	16.67	10.80	154.35	739	3832	1600	239.50	0	0	2	0	0	0	13	0	A
DTH-101	XEN.Jpr.	5.36	19.45	10.80	180.09	1058	3598	1600	224.88	0	0	5	0	0	0	29	0	A
DTH-104	XEN.Jpr.	8.65	43.67	10.80	404.35	1152	4811	1600	300.69	0	0	2	0	9	0	6	0	A
<b>Total(4)</b>		<b>23.10</b>	<b>85.54</b>	<b>60.88</b>	<b>140.51</b>	<b>3654</b>	<b>12946</b>	<b>6800</b>	<b>190.38</b>	<b>3</b>	<b>0</b>	<b>9</b>	<b>0</b>	<b>12</b>	<b>0</b>	<b>48</b>	<b>0</b>	<b>A</b>
<b>TOTAL: S.E.JAIPUR (5)</b>		<b>29.06</b>	<b>113.67</b>	<b>89.36</b>	<b>127.20</b>	<b>4279</b>	<b>15079</b>	<b>8800</b>	<b>171.35</b>	<b>6</b>	<b>0</b>	<b>9</b>	<b>0</b>	<b>19</b>	<b>0</b>	<b>48</b>	<b>0</b>	<b>A</b>
<b>UDAIPUR DIVISION</b>																		
DTH08	AE,Udai.	0.00	0.00	0.00	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	D
DTH14	AE,DPR	1.84	3.54	10.80	32.78	340	640	1600	40.00	0	0	4	0	0	0	7	0	C
<b>TOTAL: S.E.UDAIPUR (2)</b>		<b>1.84</b>	<b>3.54</b>	<b>10.80</b>	<b>32.78</b>	<b>340</b>	<b>640</b>	<b>1600</b>	<b>40.00</b>	<b>0</b>	<b>0</b>	<b>4</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>7</b>	<b>0</b>	<b>C</b>
<b>GRAND TOTAL: (12)</b>		<b>43.33</b>	<b>181.98</b>	<b>145.68</b>	<b>124.92</b>	<b>5804</b>	<b>22785</b>	<b>14800</b>	<b>153.95</b>	<b>8</b>	<b>0</b>	<b>16</b>	<b>0</b>	<b>34</b>	<b>0</b>	<b>100</b>	<b>0</b>	<b>A</b>

66852	211698	73273	237696	589519
74280	282053	160298	215420	732051
217175	228800	103450	159375	708800

1023.96

## RIG UTILISATION DURING THE MONTH OF July, 2017[2017-18][DAYS]

July., 2017

Unit No.	WORKING DAYS														IDLE DAYS										REMARKS				
	Shifting		Drilling		Assy. Low.		Develop		Fishing/ Reaming		Other		Total		Repairs		Supply		Site Selec		Pend dec		Others			NAW		Total	
	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month		During month	Upto month	During month	Upto month
<b><u>JODHPUR DIVISION</u></b>																													
RT-5	0	3	0	30	3	7	0	0	0	16	3	5	6	61	25	56	0	0	0	3	0	2	0	0	0	0	25	61	
RT-12	0	0	0	0	0	0	0	0	0	0	0	0	0	0	31	122	0	0	0	0	0	0	0	0	0	0	31	122	
RT-21	5	8	7	26	2	7	0	0	4	15	2	2	20	58	0	37	7	21	2	2	0	0	2	4	0	0	11	64	
RT-22	5	5	7	7	0	0	0	0	0	0	0	0	12	12	13	104	2	2	0	0	0	0	4	4	0	0	19	110	
RT-29	2	10	16	36	2	8	1	1	4	23	2	6	27	84	0	1	0	22	2	2	0	4	2	9	0	0	4	38	
<b><u>BARMER DIVISION</u></b>																													
RT-2	0	2	25	64	0	7	0	0	0	24	4	4	29	101	0	11	1	2	1	4	0	0	0	4	0	0	2	21	
RT-6	0	0	0	0	0	0	0	0	0	0	0	0	0	0	31	122	0	0	0	0	0	0	0	0	0	0	31	122	
RT-7	6	12	12	42	3	6	0	0	5	5	0	2	26	67	0	35	2	14	2	5	0	0	1	1	0	0	5	55	
RT-17	5	6	3	20	0	3	0	0	0	20	2	2	10	51	0	15	12	12	0	4	0	0	9	40	0	0	21	71	
RT-18	0	2	13	59	0	3	0	0	0	9	6	9	19	82	10	22	2	5	0	7	0	0	0	6	0	0	12	40	
RT-23	4	8	8	32	0	6	0	0	0	28	4	7	16	81	3	11	2	10	2	8	0	0	8	12	0	0	15	41	
<b><u>PALI DIVISION</u></b>																													
RT-9	2	6	7	35	5	19	0	0	0	16	3	10	17	86	7	11	2	11	1	2	1	1	3	11	0	0	14	36	
RT-30	1	12	7	28	6	14	0	0	5	22	1	8	20	84	3	3	0	5	0	6	0	0	8	17	0	7	11	38	



## RIG UTILISATION DURING THE MONTH OF July, 2017[2017-18][DAYS]

July., 2017

Unit No.	WORKING DAYS														IDLE DAYS										REMARKS				
	Shifting		Drilling		Assy.Low.		Develop		Fishing/ Reaming		Other		Total		Repairs		Supply		Site Selec		Pend dec		Others			NAW		Total	
	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month		During month	Upto month	During month	Upto month
<b><u>BIKANER DIVISION</u></b>																													
RT-1	2	7	9	43	6	14	2	6	0	18	2	9	21	97	0	10	4	7	1	2	2	2	3	4	0	0	10	25	
RT-3	0	2	10	39	0	4	0	0	0	21	0	3	10	69	0	9	0	2	13	19	8	8	0	15	0	0	21	53	
RT-13	1	3	0	39	7	11	0	0	8	21	5	6	21	80	0	13	0	4	0	7	0	0	10	18	0	0	10	42	
RT-15	0	4	8	33	0	8	0	0	0	10	6	13	14	68	0	0	0	5	0	6	0	3	17	40	0	0	17	54	
<b><u>ALWAR DIVISION</u></b>																													
RT-14	2	7	12	51	6	18	0	0	10	33	0	0	30	109	0	7	0	0	0	5	1	1	0	0	0	0	1	13	
RT-16	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	31	122	0	0	0	0	31	122	
RT-24	3	8	9	18	2	6	0	0	5	14	2	5	21	51	0	55	0	1	10	12	0	0	0	3	0	0	10	71	
<b><u>JAIPUR DIVISION</u></b>																													
RT-10	3	8	7	37	1	7	0	1	2	15	2	8	15	76	6	12	0	2	1	5	0	12	9	15	0	0	16	46	
RT-11	4	14	22	67	2	14	0	3	0	18	0	2	28	118	0	0	1	2	2	2	0	0	0	0	0	0	3	4	
RT-27	0	0	0	0	0	0	0	0	0	0	0	0	0	0	31	122	0	0	0	0	0	0	0	0	0	0	31	122	
<b><u> </u></b>																													

## RIG UTILISATION DURING THE MONTH OF July, 2017[2017-18][DAYS]

Unit No.	WORKING DAYS														IDLE DAYS											July..	2017	REMARKS				
	Shifting		Drilling		Assy. Low.		Develop		Fishing/ Reaming		Other		Total		Repairs		Supply		Site Selec		Pend dec		Others		NAW		Total					
	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month		Upto month	During month	Upto month	
<b>JODHPUR DIVISION</b>																																
DTH-3	1	4	2	25	0	0	0	0	0	0	0	0	0	3	29	0	32	0	0	28	61	0	0	0	0	0	0	0	0	28	93	
DTH-8	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	30	122	0	0	0	0	0	0	0	0	0	0	0	0	30	122	
DTH-11	0	2	0	41	0	0	0	0	0	0	0	0	0	0	43	31	56	0	2	0	0	0	0	0	0	0	21	31	79			
DTH-13	1	2	6	31	0	0	0	0	0	0	0	0	7	33	24	87	0	0	2	2	0	0	0	0	0	0	0	26	89			
DTH-16	0	4	20	73	0	0	3	5	0	0	1	3	24	85	7	13	0	24	0	0	0	0	0	0	0	0	0	7	37			
<b>PALI DIVISION</b>																																
DTH-9	0	1	0	13	0	0	0	0	0	0	0	0	0	14	0	0	0	0	0	1	0	0	0	0	0	31	107	31	108			
<b>BIKANER DIVISION</b>																																
DTH-1(C)	4	13	14	45	0	3	2	13	0	0	0	8	20	82	7	29	2	4	2	7	0	0	0	0	0	0	0	11	40			
<b>JAIPUR DIVISION</b>																																
DTH-12	3	8	17	17	0	0	0	0	0	0	0	0	20	25	7	90	2	2	0	0	1	1	1	4	0	0	11	97				
DTH-15	2	6	11	57	0	0	0	13	0	0	0	0	13	76	0	2	0	2	2	4	16	22	0	16	0	0	18	46				
DTH-101	0	0	28	93	0	0	0	0	0	0	0	0	28	93	0	1	0	0	0	0	3	24	0	4	0	0	3	29				
DTH-104	0	0	28	114	0	0	0	0	0	0	0	0	28	114	3	8	0	0	0	0	0	0	0	0	0	0	3	8				
<b>DUNGARPUR DIVISION</b>																																
DTH-14	0	1	8	16	0	0	0	0	0	0	0	0	8	17	0	82	0	0	0	0	0	0	23	23	0	0	23	105				

Note: Unit No. DTH-101 & DTH-104 transfer from Raj. J.V.N. Ltd., Jaipur from Dec. 2011

**GOVERNMENT OF RAJASTHAN**  
**GROUND WATER DEPARTMENT, JODHPUR**  
**SCHEME-WISE PROGRESS FOR THE YEAR 2017-2018 (July, 2017)**  
**ACTIVITY – DEEPENING OF WELLS BY BLASTING TECHNIQUE**

S. No.	District	S.C.P.				TADA				MADA				MADA CLUSTER / SEHARIA DEV, SCHEME				SCATTEREED TRIBAL			
		Financial		Physical		Financial		Physical		Financial		Physical		Financial		Physical		Financial		Physical	
		Target	Achie.	Target	Achie.	Target	Achie.	Target	Achie.	Target	Achie.	Target	Achie.	Target	Achie.	Target	Achie.	Target	Achie.	Target	Achie.
1	AJMER	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
2	ALWAR	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
3	BANSWARA	0.00	0.00	0	0	N.R.	0.27	N.R.	0	0	0.00	0	0	0	0	0	0	0	0	0	0
4	BARAN	0.00	0.00	0	0	N.R.	0.00	0	0	N.R.	0.00	N.R.	0	0	0	0	0	N.R.	0	N.R.	0
5	BHARATPUR	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
6	BHILWARA	0.00	0.00	0	0	0	0.00	0	0	N.R.	0.00	N.R.	0	0	0	0	0	N.R.	0	N.R.	0
7	BUNDI	0.00	0.00	0	0	0	0.00	0	0	N.R.	0.00	N.R.	0	0	0	0	0	N.R.	0	N.R.	0
8	BIKANER	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
9	BARMER	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
10	CHITTORGARH	0.00	0.00	0	0	N.R.	0.00	N.R.	0	0	0.00	0	0	0	0	0	0	N.R.	0	N.R.	0
11	CHURU	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
12	DAUSA	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
13	DHOLPUR	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
14	DUNGARPUR	0.00	0.00	0	0	N.R.	0.00	N.R.	0	0	0.00	0	0	0	0	0	0	0	0	0	0
15	GANGANAGAR	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
16	HANUMANGARH	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
17	JALORE	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
18	JHALAWAR	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	N.R.	0	N.R.	0
19	JODHPUR	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
20	JAISALMER	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
21	JAIPUR	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
22	JHUNJHUNU	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
23	KOTA	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
24	KAROLI	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
25	NAGAU	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
26	PALI	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
27	RAJSAMAND	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
28	SIROHI	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
29	S.MADHOPUR	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
30	SIKAR	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
31	TONK	0.00	0.00	0	0	0	0.00	0	0	0	0.00	0	0	0	0	0	0	0	0	0	0
32	UDAIPUR	0.00	0.00	0	0	0	0.00	N.R.	0	N.R.	0.00	N.R.	0	0	0	0	0	N.R.	0	N.R.	0
	<b>TOTAL</b>	<b>0.00</b>	<b>0.00</b>	<b>0</b>	<b>0</b>	<b>0.00</b>	<b>0.27</b>	<b>0</b>	<b>0</b>	<b>0.00</b>	<b>0.00</b>	<b>0</b>	<b>0</b>	<b>0.00</b>	<b>0.00</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0.00</b>	<b>0</b>	<b>0</b>

**GROUND WATER DEPARTMENT, JODHPUR**  
**NON PLAN**  
**STATEMENT SHOWING PHYSICAL TARGETS AND ACHIEVEMENTS (S & R Wing) FOR THE MONTH OF July, 2017**  
**(2017-2018)**

	Division/District	WELL INVENTORY		COLLECTION OF WATER SAMPLES		CHEMICAL ANALYSIS		GEOPHYSICAL SOUNDINGS	
		Yearly Target	Achievement up to the month	Yearly Target	Achievement up to the month	Yearly Target	Achievement up to the month	Yearly Target	Achievement up to the month
<b>BIKANER CIRCLE</b>									
1	BIKANER	490	258	490	273	490	34	40	12
2	CHURU	320	184	320	164	320	70	20	0
3	GANGANAGAR	250	120	200	96	200	0	10	4
4	HANUMANGARH	200	0	140	71	140	75	10	10
	<b>TOTAL</b>	<b>1260</b>	<b>562</b>	<b>1150</b>	<b>604</b>	<b>1150</b>	<b>179</b>	<b>80</b>	<b>26</b>
<b>JAIPUR CIRCLE</b>									
1	JAIPUR	350	231	300	231	300	323	20	16
2	DAUSA	175	108	160	108	160	108	10	6
3	TONK	250	152	200	135	200	52	10	3
4	SAWAIMADHOPUR	200	100	200	90	200	32	10	0
5	KARAULI	175	75	150	65	150	0	10	0
6	SIKAR	350	196	300	180	300	184	20	0
7	JHUNJHUNU	350	200	300	200	300	223	20	14
8	ALWAR	300	367	240	212	240	156	40	0
9	BHARATPUR	380	268	325	214	325	188	40	0
10	DHOLPUR	230	174	180	112	180	105	25	0
11	KOTA	275	184	275	184	275	0	30	17
12	BARAN	260	164	260	153	260	0	30	0
13	JHALAWAR	300	237	250	203	250	59	20	0
	<b>TOTAL</b>	<b>3595</b>	<b>2456</b>	<b>3140</b>	<b>2087</b>	<b>3140</b>	<b>1430</b>	<b>285</b>	<b>56</b>

## GROUND WATER DEPARTMENT, JODHPUR

## NON PLAN

STATEMENT SHOWING PHYSICAL TARGETS AND ACHIEVEMENTS (S & R Wing) FOR THE MONTH OF July, 2017  
(2017-2018)

S. No.	Division/District	WELL INVENTORY		COLLECTION OF WATER SAMPLES		CHEMICAL ANALYSIS		GEOPHYSICAL SOUNDINGS	
		Yearly Target	Achievement up to the month	Yearly Target	Achievement up to the month	Yearly Target	Achievement up to the month	Yearly Target	Achievement up to the month
<b>JODHPUR CIRCLE</b>									
1	JODHPUR	650	333	550	286	550	219	15	4
2	NAGPUR	500	318	400	240	400	237	15	0
3	PALI	550	431	450	236	450	239	20	5
4	JALORE	500	245	400	203	400	209	20	0
5	BARMER	400	213	350	190	350	127	15	18
6	JAISALMER	450	243	350	176	350	0	15	0
7	SIROHI	550	498	360	178	360	165	20	0
8	JODHPUR (RD&D)	50	25	50	25	50	53	20	0
	<b>TOTAL</b>	<b>3650</b>	<b>2306</b>	<b>2910</b>	<b>1534</b>	<b>2910</b>	<b>1249</b>	<b>140</b>	<b>27</b>
<b>UDAIPUR CIRCLE</b>									
1	AJMER	700	357	540	272	540	237	25	0
2	BUNDI	450	231	340	170	340	170	20	0
3	BHILWARA	640	320	480	240	480	244	20	25
4	BANSWARA	550	295	390	212	390	284	15	15
5	DUNGARPUR	500	236	320	149	320	165	15	15
6	RAJSAMAND	450	241	340	174	340	90	25	25
7	UDAIPUR	630	362	520	263	520	0	25	25
8	CHITTORGARH	460	230	340	173	340	173	25	25
9	PRATAPGARH	200	104	150	88	150	88	15	15
	<b>TOTAL</b>	<b>4580</b>	<b>2376</b>	<b>3420</b>	<b>1741</b>	<b>3420</b>	<b>1451</b>	<b>185</b>	<b>145</b>
	<b>G. TOTAL</b>	<b>13085</b>	<b>7700</b>	<b>10620</b>	<b>5966</b>	<b>10620</b>	<b>4309</b>	<b>690</b>	<b>254</b>

**DISTRICTWISE AGENCYWISE CONSTRUCTION OF TUBEWELLS/DCB/HP/PM UPTO THE MONTH OF July, 2017 [2017-18]**

S. No	District	P.H.E.D.				PRIVATE				SURVEY & RESEARCH				OTHER GOVT. AGENCY				TOTAL			
		TW.	DCB	HP.	PM.	TW.	DCB	HP.	PM.	TW.	DCB	HP.	PM.	TW.	DCB	HP.	PM.	TW.	DCB	HP.	PM.
1	AJMER	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
2	ALWAR	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
3	BANSWARA	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
4	BARAN	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
5	BARMER	4	0	1	0	0	0	0	0	0	0	0	0	0	0	0	0	4	0	1	0
6	BIKANER	15	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	15	0	0	0
7	BHARATPUR	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
8	BHILWARA	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
9	BUNDI	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
10	CHITTOGARH	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
11	CHURU	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
12	DAUSA	6	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	6	0	0	0
13	DHOLPUR	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
14	DUNGARPUR	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
15	GANGANAGAR	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
16	HANUMANGARH	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
17	JAIPUR	1	0	40	0	0	0	0	0	0	0	0	0	0	0	0	0	1	0	40	0
18	JAISALMER	4	0	28	0	0	0	0	0	0	0	0	0	0	0	0	0	4	0	28	0
19	JALORE	6	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	6	0	0	0
20	JHALAWAR	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
21	JHUNJHUNU	3	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	3	0	0	0
22	JODHPUR	1	0	11	0	0	0	0	0	0	0	0	0	0	0	0	0	1	0	11	0
23	KAROLI	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
24	KOTA	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
25	NAGAUR	23	0	0	0	0	0	0	0	0	0	1	0	0	0	0	0	23	0	0	1
26	PALI	0	0	5	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	5	0
27	RAJSAMAND	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
28	S.MADHOPUR	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
29	SIKAR	18	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	18	0	0	0
30	SIROHI	0	0	7	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	7	0
31	TONK	3	0	8	0	0	0	0	0	0	0	0	1	0	0	0	0	4	0	8	0
32	UDAIPUR	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
	<b>TOTAL</b>	<b>84</b>	<b>0</b>	<b>100</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>1</b>	<b>1</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>85</b>	<b>0</b>	<b>100</b>	<b>1</b>	

**GOVERNMENT OF RAJASTHAN**  
**GROUND WATER DEPARTMENT, JODHPUR**  
**COVERAGE OF FAMILIES THROUGH FAMILY ORIENTED ECONOMIC SCHEME 2014-**  
**2015 POINT 11/A OF 20 POINT PROGRAMME**  
**MONTHLY PROGRESS REPORT FOR THE MONTH OF July, 2017**  
**(2017-2018)**

S. No.	Name of district	Target of SC families (Nos.)	Upto the last month	During the month	Upto the month	Sanction Recd.
1	AJMER	0	0	0	0	0
2	ALWAR	0	0	0	0	0
3	BANSWARA	0	0	0	0	0
4	BARAN	0	0	0	0	0
5	BHARATPUR	0	0	0	0	0
6	BHILWARA	0	0	0	0	0
7	BUNDI	0	0	0	0	0
8	BIKANER	0	0	0	0	0
9	BARMER	0	0	0	0	0
10	CHITTORGARH	0	0	0	0	0
11	CHURU	0	0	0	0	0
12	DAUSA	0	0	0	0	0
13	DHOLPUR	0	0	0	0	0
14	DUNGARPUR	0	0	0	0	0
15	GANGANAGAR	0	0	0	0	0
16	HANUMANGARH	0	0	0	0	0
17	JALORE	0	0	0	0	0
18	JHALAWAR	0	0	0	0	0
19	JODHPUR	0	0	0	0	0
20	JAISALMER	0	0	0	0	0
21	JAIPUR	0	0	0	0	0
22	JHUNJHUNU	0	0	0	0	0
23	KOTA	0	0	0	0	0
24	KAROLI	0	0	0	0	0
25	NAGPUR	0	0	0	0	0
26	PALI	0	0	0	0	0
27	RAJSAMAND	0	0	0	0	0
28	SIROHI	0	0	0	0	0
29	S.MADHOPUR	0	0	0	0	0
30	SIKAR	0	0	0	0	0
31	TONK	0	0	0	0	0
32	UDAIPUR	0	0	0	0	0
33	PRATAPGARH	0	0	0	0	0
	<b>TOTAL</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>

OGA

S NO	DISTRICT	T/W	H/P	PEZ	T/W			
1	JALORE	1				y	PALI	JU
2	BARMER	1	1			y	BARMER	UDI
3	JAISALMER						JODHPUR barmer	JAI
4	NAGAU	5				y	JODHPUR Bikaner	
5	PALI						PALI	
6	SIKAR	4				y	jaipur alwar	o1
7	JODHPUR		2				jaipur	
8	JAIPUR	1	7			y	jaipur	
9	BIKANER	5				y	BIKANER jaipur	
10	UDAIPUR						BIKANER	
11	DUNGARPUR						BIKANER	
12	jnn	3					jaipur , ALWAR	o1
13	TONK		2			y	jaipur	
14	SIROHI		4				DUNGARPUR	
		20	16	0	0	0		



RT	DTH	DTH h/p	PEZ	
				0
				0
				0

116350

409675

284177

223625

22950

125817

156802

0

0

0

0

0

1339396