

MONTHLY PROGRESS REPORT OF BLASTING UNITS UPTO THE MONTH OF MARCH , 2009 (2008-2009)

(Rs. in lakhs)

Division	No. of Units	AMOUNTT OF WORK DONE (Rs. IN LAKHS)			Percentage of Achievement upto the month	PHYSICAL PROGRESS (IN HOLES)			Performance (Gradation)	Remarks
		During the month	Upto the month	Target upto the month		During the month	Upto the month	Target upto the month		
JODHPUR	2	0.00	0.29	8.64	3.36	0	654	19200	D	
PALI	6	0.29	2.28	25.93	8.79	648	4020	57600	D	
TOTAL: SE. JODHPUR	8	0.29	2.57	34.57	7.43	648	4674	76800	D	
ALWAR	2	1.58	18.16	8.64	210.19	0	0	19200	A	
TOTAL: SE. JAIPUR	2	1.58	18.16	8.64	210.19	0	0	19200	A	
UDAIPUR	14	3.25	34.64	60.48	57.28	3323	36369	134400	B	
KOTA *	15	1.80	9.92	64.80	15.31	3988	22174	144000	D	
DUNGARPUR	12	3.67	16.88	51.83	32.57	8151	37520	115200	C	
TOTAL: SE. UDAIPUR	41	8.72	61.44	177.11	34.69	15462	96063	393600	C	
GRAND TOTAL	51	10.59	82.17	220.32	37.30	16110	100737	489600	C	

ACHIEVEMENT

75 - 100% or above 'A' Category
 50 - 75% 'B' Category
 25 - 50% 'C' Category
 Less than 25% 'D' Category

GOVERNMENT OF RAJASTHAN
GROUND WATER DEPARTMENT JODHPUR
MONTHLY PROGRESS REPORT OF DRILLING ROTARY,DTH ,BLASTING AND PUMP UNITS UPTO THE MONTH OF MARCH,2009 2008-09
(Rs. in lacs)

Type & No. of Rigs	FINANCIAL				PHYSICAL														Category	
	WORK DONE		Target upto the month	Perce- ntage upto the month	METERS		Target upto the month	Perce- ntage upto the month	No. of wells drilled during the					Total No. of wells drilled upto the						
	During the month	Upto the month			During the month	Upto the month			TW.	DCB	HP.	PM.	Total	TW.	DCB	HP.	PM.	Total		
ROTARY (28)	59.25	1027.89	1202.04	85.51	2401	38787	40500	95.77	16	0	0	3	19	290	0	0	10	300	A	
DTH (13)	32.53	436.36	495.12	88.13	3893	59373	45600	130.20	5	0	28	1	34	112	0	479	1	592	A	
TOTAL OF DRILLING	91.78	1464.25	1697.16	86.28	6294	98160	86100	114.01	21	0	28	4	53	402	0	479	11	892	A	
TOTAL OF PUMP UNITS (11)	6.81	107.14	60.72	176.45	0	0	0	0	0	0	0	0	0	0	0	0	0	0	A	
TOTAL OF BLASTING UNITS (51)	10.59	82.17	220.32	37.30	0	0	0	0	0	0	0	0	0	0	0	0	0	0	C	
GRAND TOTAL	109.18	1653.56	1978.20	83.59	6294	98160	86100	114.01	21	0	28	4	53	402	0	479	11	892	A	

ACHIEVEMENTS:

75 - 100% or above 'A' CATEGORY
50 - 75% 'B' CATEGORY
25 - 50% 'C' CATEGORY
LESS THAN 25% 'D' CATEGORY

(Rs. in lacs)

(Rs. in lacs)

(Rs. in lacs)

Unit No.	Sub-Division	FINANCIAL	PHYSICAL
----------	--------------	-----------	----------

		WORK DONE		Target Upto the month	Perce- ntage upto the month	METERS DRILLED		Target Upto the month	Perce- ntage upto the month	No. of wells drilled during the month				Total No. of wells drilled upto the month				Category
		During the month	Upto the month			During the month	Upto the month			TW.	DCB	HP.	PM.	TW.	DCB	HP.	PM.	
BIKANER DIVISION																		
RT1	AEN,Churu	3.50	60.84	44.52	136.66	0	2022	1500	134.80	1	0	0	0	10	0	0	0	A
RT3	AEN,Churu	1.86	53.59	44.52	120.37	150	2011	1500	134.07	0	0	0	0	8	0	0	1	A
RT8	AEN-I,Bikaner	0.19	37.51	44.52	84.25	15	1531	1500	102.07	0	0	0	0	6	0	0	1	A
RT13	AEN-I,Bikaner	1.87	55.95	44.52	125.67	151	2246	1500	149.73	0	0	0	0	9	0	0	0	A
RT15	AEN-I,Bikaner	0.19	67.75	44.52	152.18	15	2262	1500	150.80	0	0	0	0	16	0	0	0	A
RT19	AEN-II,Bikaner	2.92	42.31	44.52	95.04	53	1527	1500	101.80	0	0	0	1	13	0	0	2	A
RT25	AEN,Churu	5.03	29.49	44.52	66.24	126	1144	1500	76.27	1	0	0	0	7	0	0	0	A
Total(7)		15.56	347.44	311.64	111.49	510	12743	10500	121.36	2	0	0	1	69	0	0	4	A
ALWAR DIVISION																		
RT14	AEN,Alwar	2.39	34.91	44.52	78.41	100	1278	1500	85.20	2	0	0	0	14	0	0	0	A
RT16	AEN,S.Mpr	1.62	32.84	44.52	73.76	131	1391	1500	92.73	0	0	0	0	10	0	0	0	A
RT24	AEN,Bpr.	3.30	35.96	44.52	80.77	125	1373	1500	91.53	1	0	0	0	11	0	0	0	A
Total(3)		7.31	103.71	133.56	77.65	356	4042	4500	89.82	3	0	0	0	35	0	0	0	A
JAIPUR DIVISION																		
RT10	AEN,Jaipur	3.97	33.35	44.52	74.91	115	1281	1500	85.40	2	0	0	0	17	0	0	0	A
RT11	AEN,Jhunj.	2.96	36.52	44.52	82.03	140	1432	1500	95.47	1	0	0	0	15	0	0	0	A
RT27	AEN, Sikar	4.90	37.26	44.52	83.69	120	1452	1500	96.80	0	0	0	2	10	0	0	3	A
Cilli-500	AEN,Jaipur	1.49	21.72	0.00	0.00	57	900	0	0.00	1	0	0	0	12	0	0	0	-
Total(4)		13.32	128.85	133.56	96.47	432	5065	4500	112.56	4	0	0	2	54	0	0	3	A
TOTAL : SE,JAIPUR(14)		36.19	580.00	578.76	100.21	1298	21850	19500	112.05	9	0	0	3	158	0	0	7	A
TOTAL : SE, JODHPUR(14)		23.06	447.89	623.28	71.86	1103	16937	21000	80.65	7	0	0	0	132	0	0	3	A
GRAND TOTAL(28)		59.25	1027.89	1202.04	85.51	2401	38787	40500	95.77	16	0	0	3	290	0	0	10	A

MONTHLY PROGRSS REPORT OF DTH DRILLING UNITS UPTO THE MONTH OF MARCH,2009[2008-09]

(Rs. in lacs)

Unit No.	Sub-Division	FINANCIAL			PHYSICAL					Category
		WORK DONE	Target Upto the	Perce- ntage	METERS DRILLED	Target Upto the	Perce- ntage	No. of wells drilled during the month	Total No. of wells drilled upto the month	

		During the month	Upto the month	month	upto the month	During the month	Upto the month	month	upto the month	TW.	DCB	HP.	PM.	TW.	DCB	HP.	PM.	
JODHPUR DIVISION																		
DTH3	XEN,JU.	0.00	14.34	0	0	0	2085	0	0.00	0	0	0	0	0	0	29	0	-
DTH13	XEN,JU.	0.00	38.43	32.40	118.61	0	7373	4800	153.60	0	0	0	0	0	0	91	0	A
DTH16	XEN,JU.	8.31	57.91	85.44	67.78	836	5512	6000	91.87	2	0	0	0	32	0	0	0	A
Total(3)		8.31	110.68	117.84	93.92	836	14970	10800	138.61	2	0	0	0	32	0	120	0	A
BARMER DIVISION																		
DTH4	AE-II,BMR	1.73	21.82	0	0	325	4306	0	0	0	0	6	0	0	0	76	0	
DTH7	AE,JSMR	0.00	5.63	0	0	0	915	0	0	0	0	0	0	0	0	15	0	
Total(2)		1.73	27.45	0	0	325	5221	0	0	0	0	6	0	0	0	91	0	
PALI DIVISION																		
DTH9	AE,Sirohi	2.77	19.41	18.72	103.69	460	3586	2400	149.42	0	0	7	0	0	0	52	0	A
TOTAL: S.E.JODHPUR(6)		12.81	157.54	136.56	115.36	1621	23777	13200	180.13	2	0	13	0	32	0	263	0	A
BIKANER DIVISION																		
DTH-1(C)	EE,Bikaner	8.81	88.51	85.44	103.59	715	7556	6000	125.93	3	0	0	0	30	0	0	0	A
JAIPUR DIVISION																		
DTH12	EE,Jpr.	4.62	54.60	85.44	63.90	401	4434	6000	73.90	0	0	0	0	26	0	0	0	B
DTH15	AE,Juhunj	1.68	37.29	32.40	115.09	210	7927	4800	165.15	0	0	0	1	0	0	47	1	A
Total(2)		6.30	91.89	117.84	77.98	611	12361	10800	114.45	0	0	0	1	26	0	47	1	A
TOTAL: S.E.JAIPUR (3)		15.11	180.40	203.28	88.74	1326	19917	16800	118.55	3	0	0	1	56	0	47	1	A
UDAIPUR DIVISON																		
DTH08	AE,Udai.	0.00	44.74	85.44	52.36	0	5240	6000	87.33	0	0	0	0	24	0	0	0	A
DUNGARPUR DIVISION																		
DTH10	AE,DPR	1.78	9.88	18.72	52.78	376	2059	2400	85.79	0	0	6	0	0	0	36	0	A
DTH11	AE,BSWR	0.00	16.09	18.72	85.95	0	3317	2400	138.21	0	0	0	0	0	0	56	0	A
DTH14	AE,DPR	2.83	27.71	32.40	85.52	570	5063	4800	105.48	0	0	9	0	0	0	77	0	A
Total(3)		4.61	53.68	69.84	76.86	946	10439	9600	108.74	0	0	15	0	0	0	169	0	A
TOTAL: S.E.UDAIPUR (4)		4.61	98.42	155.28	63.38	946	15679	15600	100.51	0	0	15	0	24	0	169	0	A
GRAND TOTAL: (13)		32.53	436.36	495.12	88.13	3893	59373	45600	130.20	5	0	28	1	112	0	479	1	A

MONTHLY PROGRESS OF PUMP UNITS FOR THE MONTH OF MARCH,2009[2008-09]

(Rs. in lacs)									
S.No.	Unit No.	Sub-Division	NO. OF PUMP TEST		AMOUNT OF WORK		Target upto the	Percentage	Category
			During the	Upto the	During the	Upto the			
JODHPUR DIVISION									
1	RJ19-G-2714	EE, Jodhpur	0	0	0.51	4.68	5.52	84.78	A
2	RJ19-G-3138	AE,Nagaur	0	0	0.99	6.99	5.52	126.63	A
3	RSL 8212	AE-II,Jodhpur	0	0	0	0	5.52	0.00	D
	TOTAL (3 UNITS)		0	0	1.50	11.67	16.56	70.47	B
PALI DIVISION									
1	RSZ 8299	AE,Pali	0	0	0.00	6.07	5.52	109.96	A
BARMER DIVISION									
1	RNJ-1566	AE-I,Barmer	0	22	0.00	11.96	5.52	216.67	A
1	RJ04-G-0048	AE-II,Barmer	0	15	0.00	11.19	5.52	202.72	A
3	RJ04-G-0274	AE, Jaisalmer	1	16	1.03	11.21	5.52	203.08	A
	TOTAL (3 UNITS)		1	53	1.03	34.36	16.56	207.49	A
	TOTAL: SE., JODHPUR (7 UNITS)		1	53	2.53	52.10	38.64	134.83	A
BIKANER DIVISION									
1	RJ-07-G-4248	AE,Bikaner	1	19	0.73	9.78	5.52	177.17	A
2	TN-29Y-860	AE,Bikaner	1	27	1.72	22.32	5.52	404.35	A
	TOTAL (2 UNITS)		2	46	2.45	32.10	11.04	290.76	A
JAIPUR DIVISION									
1	BRX 9359	AE,Jaipur	0	0	1.07	12.29	5.52	222.64	A
	TOTAL (1 UNIT)		0	0	1.07	12.29	5.52	222.64	A
ALWAR DIVISION									
1	RJQ 8217	AE, Alwar	0	0	0.76	10.65	5.52	192.93	A
	TOTAL (1 UNIT)		0	0	0.76	10.65	5.52	192.93	A
	TOTAL: SE.JAIPUR (4 UNITS)		2	46	4.28	55.04	22.08	249.28	A
	GRAND TOTAL: (11 UNITS)		3	99	6.81	107.14	60.72	176.45	A

RIG UTILISATION DURING THE MONTH OF MARCH,2009[2008-09][DAYS]

Unit No.	WORKING DAYS														IDLE DAYS														RMARKS
	Shifting		Drilling		Assy. Low.		Develop		Fishing/ Reaming		Other		Total		Repairs		Supply		Site Selec		Pend dec		Others		NAW		Total		
	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	
JODHPUR DIVISION																													
RT-5	2	16	6	25	2	26	0	5	2	29	3	27	15	228	5	54	2	45	9	9	0	26	0	3	0	0	16	137	
RT-12	8	70	2	150	2	22	0	3	2	35	0	5	14	285	0	19	0	19	17	22	0	0	0	20	0	0	17	80	
RT-21	2	22	12	139	4	32	0	2	5	49	1	18	24	262	0	46	0	23	5	18	0	0	2	13	0	0	7	100	
RT-22	1	36	6	94	2	23	0	2	2	30	0	24	11	209	0	46	0	68	20	28	0	3	0	11	0	0	20	156	
RT-29	2	29	16	150	2	37	0	13	3	40	2	23	25	292	1	19	0	21	0	15	0	0	5	18	0	0	6	73	
BARMER DIVISIN																													
RT-2	0	15	9	153	0	9	0	0	10	73	0	3	19	249	2	62	0	3	0	0	0	0	10	51	0	0	12	116	
RT-4	0	15	0	175	0	10	0	0	23	108	2	2	25	310	3	21	0	5	0	3	0	0	3	26	0	0	6	55	
RT-6	4	39	0	99	0	14	0	0	0	91	13	13	17	256	3	32	0	1	0	3	6	13	5	39	0	21	14	109	
RT-7	0	28	17	154	0	9	0	0	4	75	0	9	21	275	8	37	0	3	0	9	0	10	2	31	0	0	7	90	
RT-17	6	39	9	147	2	22	0	0	12	54	0	5	29	267	0	21	0	3	0	10	0	0	2	64	0	0	2	98	
RT-18	6	44	5	110	0	20	0	0	0	78	0	1	11	253	2	35	2	3	2	4	0	9	14	61	0	0	20	112	
RT-23	5	43	18	150	0	14	0	0	0	84	0	0	23	291	5	34	0	1	0	0	0	7	3	32	0	0	8	74	
PALI DIVISION																													
RT-9	0	20	16	131	0	7	0	11	7	66	0	32	23	267	1	57	1	16	0	0	0	0	6	23	0	2	8	98	
RT-30	4	18	7	145	0	12	0	2	0	50	4	35	15	262	4	40	1	26	2	4	4	4	5	29	0	0	16	103	

RIG UTILISATION DURING THE MONTH OF MARCH,2009[2008-09][DAYS]

Unit No.	WORKING DAYS														IDLE DAYS														RMARKS
	Shifting		Drilling		Assy. Low.		Develop		Fishing/ Reaming		Other		Total		Repairs		Supply		Site Selec		Pend dec		Others		NAW		Total		
	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	
<u>BIKANER DIVISION</u>																													
RT-1	3	21	0	144	1	11	2	19	6	90	1	29	13	314	14	38	0	1	2	3	0	0	2	9	0	0	18	51	
RT-3	0	21	11	136	0	10	0	19	14	97	0	21	25	304	6	24	0	27	0	0	0	3	0	7	0	0	6	61	
RT-8	1	25	2	122	1	12	1	16	9	90	9	48	22	313	3	29	1	2	0	6	0	0	5	15	0	0	9	52	
RT-13	0	28	10	153	3	14	0	12	9	71	1	20	23	298	3	23	0	7	0	5	0	5	5	27	0	0	8	67	
RT-15	0	31	2	154	0	16	0	10	9	73	11	26	22	310	5	19	1	14	0	8	0	0	3	14	0	0	9	55	
RT-19	0	21	4	159	1	16	1	21	13	50	1	41	20	308	3	23	1	10	0	11	0	1	7	12	0	0	11	57	
RT-25	3	27	14	116	1	12	3	19	0	99	7	28	28	301	1	56	0	1	0	0	0	0	2	7	0	0	3	64	
<u>ALWAR DIVISION</u>																													
RT-14	2	15	14	156	1	23	2	13	5	56	4	38	28	301	2	49	0	0	0	0	0	6	3	9	0	0	3	64	
RT-16	0	10	13	135	4	12	0	12	6	52	4	58	27	279	1	76	1	3	0	2	0	0	2	5	0	0	4	86	
RT-24	1	13	14	136	1	11	2	16	4	53	2	43	24	272	5	76	0	0	0	12	0	0	2	5	0	0	7	93	
<u>JAIPUR DIVISION</u>																													
RT-10	4	31	7	103	2	18	2	7	2	12	1	20	18	191	0	18	4	25	0	57	0	5	0	29	9	40	13	174	
RT-11	2	22	17	159	1	15	1	12	3	52	2	20	26	280	0	27	0	6	2	41	3	5	0	6	0	0	5	85	
RT-27	4	22	11	118	2	13	0	3	0	66	4	32	21	254	0	15	3	17	2	58	3	6	2	15	0	0	10	111	
CLILL-500	3	24	5	81	1	12	0	10	3	47	1	22	13	196	15	62	3	14	0	15	0	39	0	39	0	0	18	169	

RIG UTILISATION DURING THE MONTH OF MARCH,2009[2008-09][DAYS]

Unit No.	WORKING DAYS														IDLE DAYS														REMARKS
	Shifting		Drilling		Assy. Low.		Develop		Fishing/ Reaming		Other		Total		Repairs		Supply		Site Selec		Pend dec		Others		NAW		Total		
	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	During month	Upto month	
JODHPUR DIVISION																													
DTH-3	0	23	0	75	0	1	0	0	0	2	0	0	0	101	31	50	0	157	0	20	0	5	0	3	0	29	31	264	
DTH-13	0	8	0	104	0	6	0	0	0	5	0	0	0	123	31	96	0	136	0	6	0	0	0	4	0	0	31	242	
DTH-16	2	9	11	82	2	12	0	1	0	3	0	0	15	107	13	143	0	71	3	3	0	19	0	22	0	0	16	258	
BARMER DIVISION																													
DTH-4	2	4	17	222	0	0	0	0	0	0	0	0	19	226	11	138	1	1	0	0	0	0	0	0	0	0	12	139	
DTH-7	0	3	0	78	0	0	0	0	0	0	0	0	0	81	31	277	0	6	0	1	0	0	0	0	0	0	31	284	
PALI DIVISION																													
DTH-9	0	20	15	119	0	3	0	0	0	4	0	4	15	150	4	144	0	36	12	25	0	0	0	7	0	3	16	215	
BIKANER DIVISION																													
DTH-1(C)	3	32	15	128	2	4	0	15	0	9	1	12	21	200	3	123	1	31	3	3	0	0	3	8	0	0	10	165	
JAIPUR DIVISION																													
DTH-12	2	33	15	123	0	11	2	4	0	12	0	11	19	194	10	115	0	18	0	3	0	6	2	29	0	0	12	171	
DTH-15	1	36	9	182	0	0	0	13	0	4	0	2	10	237	0	64	0	23	0	3	4	9	17	29	0	0	21	128	
UDAIPUR DIVISION																													
DTH-8	0	30	1	104	0	0	0	4	0	0	0	3	1	141	31	164	0	48	0	3	0	5	0	4	0	0	31	224	
DUNGARPUR DIVISION																													
DTH-10	0	0	14	106	0	0	0	0	0	8	0	0	14	114	2	160	0	0	0	0	0	0	15	91	0	0	17	251	
DTH-11	0	2	0	103	0	0	0	0	0	1	0	0	0	106	31	45	0	12	0	2	0	0	0	200	0	0	31	259	
DTH-14	1	6	2	166	0	0	0	0	0	1	0	0	21	173	0	98	0	8	0	6	0	0	10	80		0	10	192	

GOVERNMENT OF RAJASTHAN

DEC.08

GROUND WATER DEPARTMENT, JODHPUR

SCHEME-WISE PROGRESS FOR THE YEAR 2008-2009 (MARCH , 2009)

ACTIVITY – DEEPENING OF WELLS BY BLASTING TECHNIQUE

S. No.	District	S.C.P.				TADA				MADA				MADA CLUSTER				SCATTEREED TRIBAL			
		Financial		Physical		Financial		Physical		Financial		Physical		Financial		Physical		Financial		Physical	
		Target	Achie.	Target	Achie.	Target	Achie.	Target	Achie.	Target	Achie.	Target	Achie.	Target	Achie.	Target	Achie.	Target	Achie.	Target	Achie.
1	AJMER	0.00	1.87	20	16	-	0.00	-	0	-	0.00	-	0	-	-	-	-	-	0	-	0
2	ALWAR	0.00	0.00	0	0	-	0.00	-	0	-	0.00	-	0	-	-	-	-	-	0	-	0
3	BANSWARA	0.00	0.00	0	0	N.R.	13.09	N.R.	326	-	0.00	-	0	-	-	-	-	-	0	-	0
4	BARAN	0.00	0.00	10	0	N.R.	3.30	-	55	N.R.	0.19	N.R.	6	-	-	-	-	N.R.	0.32	N.R.	10
5	BHARATPUR	0.00	0.00	0	0	-	0.00	-	0	-	0.00	-	0	-	-	-	-	-	0	-	0
6	BHILWARA	0.00	1.76	20	12	-	0.00	-	0	N.R.	0.00	N.R.	0	-	-	-	-	N.R.	0	N.R.	0
7	BUNDI	0.00	1.12	15	11	-	0.00	-	0	N.R.	0.10	N.R.	2	-	-	-	-	N.R.	0	N.R.	0
8	BIKANER	0.00	0.00	0	0	-	0.00	-	0	-	0.00	-	0	-	-	-	-	-	0	-	0
9	BARMER	0.00	0.00	0	0	-	0.00	-	0	-	0.00	-	0	-	-	-	-	-	0	-	0
10	CHITTORGARH	0.00	0.42	20	7	N.R.	1.25	N.R.	41	-	0.00	-	0	-	-	-	-	N.R.	0	N.R.	0
11	CHURU	0.00	0.00	0	0	-	0.00	-	0	-	0.00	-	0	-	-	-	-	-	0	-	0
12	DAUSA	0.00	0.00	0	0	-	0.00	-	0	-	0.00	-	0	-	-	-	-	-	0	-	0
13	DHOLPUR	0.00	0.00	0	0	-	0.00	-	0	-	0.00	-	0	-	-	-	-	-	0	-	0
14	DUNGARPUR	0.00	0.00	0	0	N.R.	5.39	N.R.	238	-	0.00	-	0	-	-	-	-	-	0	-	0
15	GANGANAGAR	0.00	0.00	0	0	-	0.00	-	0	-	0.00	-	0	-	-	-	-	-	0	-	0
16	HANUMANGARH	0.00	0.00	0	0	-	0.00	-	0	-	0.00	-	0	-	-	-	-	-	0	-	0
17	JALORE	0.00	0.00	0	0	-	0.00	-	0	-	0.00	-	0	-	-	-	-	-	0	-	0
18	JHALAWAR	0.00	0.00	20	0	-	0.00	-	0	-	0.06	-	1	-	-	-	-	N.R.	0.53	N.R.	9
19	JODHPUR	0.00	0.00	0	0	-	0.00	-	0	-	0.00	-	0	-	-	-	-	-	0	-	0
20	JAISALMER	0.00	0.00	0	0	-	0.00	-	0	-	0.00	-	0	-	-	-	-	-	0	-	0
21	JAIPUR	0.00	0.00	0	0	-	0.00	-	0	-	0.00	-	0	-	-	-	-	-	0	-	0
22	JHUNJHUNU	0.00	0.00	0	0	-	0.00	-	0	-	0.00	-	0	-	-	-	-	-	0	-	0
23	KOTA	0.00	0.00	0	0	-	0.00	-	0	-	0.00	-	0	-	-	-	-	-	0	-	0
24	KAROLI	0.00	0.00	0	0	-	0.00	-	0	-	0.00	-	0	-	-	-	-	-	0	-	0
25	NAGAU	0.00	0.00	0	0	-	0.00	-	0	-	0.00	-	0	-	-	-	-	-	0	-	0
26	PALI	0.00	0.96	20	8	-	0.54	-	18	-	0.00	-	0	-	-	-	-	-	0	-	0
27	RAJSAMAND	0.00	0.50	15	14	-	0.00	-	0	-	0.00	-	0	-	-	-	-	-	0	-	0
28	SIROHI	0.00	0.00	0	0	-	0.00	-	0	-	0.00	-	0	-	-	-	-	-	0	-	0
29	S.MADHOPUR	0.00	0.00	0	0	-	0.00	-	0	-	0.00	-	0	-	-	-	-	-	0	-	0
30	SIKAR	0.00	0.00	0	0	-	0.00	-	0	-	0.00	-	0	-	-	-	-	-	0	-	0
31	TONK	0.00	0.00	0	0	-	0.00	-	0	-	0.00	-	0	-	-	-	-	-	0	-	0
32	UDAIPUR	0.00	1.00	10	3	N.R.	8.23	N.R.	255	N.R.	1.20	N.R.	38	-	-	-	-	N.R.	0.19	N.R.	6
	TOTAL	0.00	7.63	150	71	0.00	31.80	0	933	0.00	1.55	0	47	0.00	0.00	0	0	0	1.04	0	25

Note : Works shown in district Baran under TADA is under Saharia Development Scheme.

STATEMENT SHOWING PHYSICAL TARGETS AND ACHIEVEMENTS FOR THE MONTH OF MARCH, 2009 (2008-2009)

S No.	Division/District	WELL INVENTORY		COLLECTION OF		CHEMICAL ANALYSIS		GEOPHYSICAL	
		Yearly Target	Achievement up to the month	Yearly Target	Achievement up to the month	Yearly Target	Achievement up to the month	Yearly Target	Achievement up to the month
BIKANER CIRCLE									
1	CHURU	320	321	320	322	320	301	20	21
2	HANUMANGARH	200	212	140	150	140	75	0	0
3	GANGANAGAR	250	261	200	208	200	104	0	0
4	BIKANER	490	492	490	496	490	496	105	106
	TOTAL	1260	1286	1150	1176	1150	976	125	127
JAIPUR CIRCLE									
1	JAIPUR	350	621	300	540	300	273	50	60
2	TONK	250	397	200	310	200	362	20	22
3	SAWAIMADHOPUR	200	270	200	218	200	341	10	12
4	JHUNJHUNU	350	427	300	403	300	373	20	22
5	ALWAR	300	470	240	346	240	341	40	43
6	DAUSA	175	294	160	192	160	193	20	26
7	KAROLI	175	288	150	339	150	226	10	13
8	KOTA	250	344	250	344	250	468	50	50
9	BARAN	250	302	250	262	250	279	50	50
10	BHARATPUR	380	498	325	413	325	416	45	47
11	DHOLPUR	230	307	180	219	180	217	15	15
12	JHALAWAR	250	490	250	405	250	241	25	26
13	SIKAR	350	385	300	360	300	200	20	21
14	KOTA CHAMBAL COMMAND	100	104	100	104	100	124	0	0
	TOTAL	3610	5197	3205	4455	3205	4054	375	407

GROUND WATER DEPARTMENT, JODHPUR

NON PLAN

STATEMENT SHOWING PHYSICAL TARGETS AND ACHIEVEMENTS FOR THE MONTH OF MARCH, 2009 (2008-2009)

S. No.	Division/District	WELL INVENTORY		COLLECTION OF		CHEMICAL ANALYSIS		GEOPHYSICAL	
		Yearly Target	Achievement up to the month	Yearly Target	Achievement up to the month	Yearly Target	Achievement up to the month	Yearly Target	Achievement up to the month
JODHPUR CIRCLE									
1	BARMER	500	586	400	551	400	726	40	45
2	JAISALMER	450	471	350	356	350	352	40	44
3	JALORE	500	508	400	430	400	539	30	31
4	PALI	500	549	450	550	450	615	60	65
5	NAGPUR	500	535	400	507	400	508	30	32
6	SIROHI	500	504	350	357	350	329	50	53
7	JODHPUR	800	1319	700	684	700	877	75	76
8	JODHPUR (RD&D)	140	166	300	384	300	256	50	54
	TOTAL	3890	4638	3350	3819	3350	4202	375	400
UDAIPUR CIRCLE									
1	AJMER	500	544	500	540	500	381	50	50
2	BUNDI	300	170	300	170	300	305	25	25
3	UDAIPUR	500	538	500	538	500	546	50	50
4	DUNGARPUR	300	300	300	300	300	331	25	25
5	BHILWARA	480	492	480	492	480	493	25	25
6	BANSWARA	450	450	450	450	450	450	25	25
7	RAJSAMAND	350	350	350	350	350	350	25	25
8	CHITTORGARH	400	470	400	470	400	472	25	25
	TOTAL	3280	3314	3280	3310	3280	3328	250	250
	G. TOTAL	12040	14435	10985	12760	10985	12560	1125	1184

DISTRICTWISE AGENCYWISE CONSTRUCTION OF TUBEWELLS/DCB/HP/PM UPTO THEMOUTH OF MARCH,2009[2008-09]

S.No	District	P.H.E.D.				PRIVATE				SURVEY & RESEARCH				OTHER GOVT. AGENCY				TOTAL			
		TW.	DCB	HP.	PM.	TW.	DCB	HP.	PM.	TW.	DCB	HP.	PM.	TW.	DCB	HP.	PM.	TW.	DCB	HP.	PM.
1	AJMER	0	0	49	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	49	0
2	ALWAR	4	0	0	0	0	0	0	0	0	0	0	0	5	0	0	0	9	0	0	0
3	BANSWARA	0	0	66	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	66	0
4	BARAN	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
5	BARMER	35	0	79	0	0	0	0	0	0	0	0	0	1	0	0	0	36	0	79	0
6	BIKANER	52	0	0	0	0	0	0	0	0	0	0	0	3	0	0	7	55	0	0	7
7	BHARATPUR	28	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	28	0	0	0
8	BHILWARA	11	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	11	0	0	0
9	BUNDI	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
10	CHITTORGARH	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
11	CHURU	43	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	43	0	0	0
12	DAUSA	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
13	DHOLPUR	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
14	DUNGARPUR	0	0	77	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	77	0
15	GANGANAGAR	0	0	0	0	0	0	0	0	0	0	0	0	1	0	0	0	1	0	0	0
16	HANUMANGARH	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
17	JAIPUR	0	0	0	0	0	0	0	0	0	0	0	1	7	0	0	0	7	0	0	1
18	JAISALMER	28	0	0	0	0	0	0	0	0	0	0	0	3	0	0	0	31	0	0	0
19	JALORE	1	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	1	0	0	0
20	JHALAWAR	7	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	7	0	0	0
21	JHUNJHUNU	12	0	0	0	0	0	0	0	0	0	0	0	3	0	0	0	15	0	0	0
22	JODHPUR	24	0	62	0	0	0	0	0	0	0	0	0	1	0	0	0	25	0	62	0
23	KAROLI	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
24	KOTA	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
25	NAGAU	109	0	0	0	0	0	0	0	0	0	0	0	3	0	0	3	112	0	0	3
26	PALI	0	0	146	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	146	0
27	RAJSAMAND	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
28	S.MADHOPUR	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
29	SIKAR	21	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	21	0	0	0
30	SIROHI	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
31	TONK	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
32	UDAIPUR	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
	TOTAL	375	0	479	0	0	0	0	0	0	0	0	1	27	0	0	10	402	0	479	11